

# KANSAS LEGISLATIVE RESEARCH DEPARTMENT

68-West-Statehouse, 300 SW 10th Ave.  
Topeka, Kansas 66612-1504  
(785) 296-3181 • FAX (785) 296-3824

kslegres@klrd.ks.gov

<http://www.kslegislature.org/klrd>

September 1, 2016

## T-WORKS PROJECTS STATUS

In a press release<sup>1</sup> dated April 20, 2016, the Kansas Department of Transportation (KDOT) announced “previously programmed modernization and expansion projects will be delayed until remaining State Highway Fund revenues allow or new money is made available. Modernization and expansion projects are generally the larger projects under the current T-Works transportation program. Modernization includes work such as the addition of shoulders, passing lanes and remediation of hills and curves. Expansion projects add capacity to the highway system. . . . The preservation program covers a range of work, including pavement and bridge repair, resurfacing and replacement.” The press release further states the delays will not affect projects already underway.

Questions have been raised about the status of specific announced projects to be completed under the Transportation Works for Kansas, or T-Works, program. Attached to this memorandum are spreadsheets showing information on projects in each of the six KDOT regions, organized by project type (e.g., modernization) and county. The Kansas Legislative Research Department (KLRD) took a “snapshot” of the announced projects with anticipated costs of \$500,000 or more and start dates of July 2015 forward from the T-Works website, <http://tworks.ksdot.org/Projects/CurrentProjects>, on April 20, 2016; June 17, 2016; and August 29, 2016. (Information on this website is drawn from project files and is updated frequently.) For this memorandum, the most recent KDOT press release announced August 2016 bids.

- Changes to anticipated start and letting dates are noted.
- Bid information is included. Staff determined, for each project for which the anticipated start date was listed as July 2015 or later, whether the project had been let,<sup>2</sup> using information from KDOT press releases announcing approved bids and the amount of each bid.
- Some project numbers used in the KDOT press releases announcing approved bids are not present in the T-Works database and appear to encompass two or more projects identified in the database, for example, multiple preservation projects in proximity to one another. Using project descriptions, KLRD staff linked bid project numbers with T-Works database project numbers. (In the T-Works database, each project in each county appears to receive a number, whereas a contract project may cross county lines.)
- Projects have been added since the list was first developed in April 2016. In general, basic maintenance projects are announced only one construction season at a time.

1 KDOT press releases are available from <http://www.ksdot.org/bureaus/offtransinfo/default.asp> and also are distributed *via* email.

2 Research for this memorandum did not attempt to determine actual start dates.

KDOT District 1 (Northeast)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
						as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
not listed	N-0628-01		Bicycle and Ped.	JO	Sidewalk construction in Olathe	Oct-16	Oct-16	not listed	Sep-16	Sep-16	not listed	
\$723,000	TE-0427-01		Bicycle and Ped.	JO	Multi-purpose trails in the city of Shawnee	Oct-16	Oct-16	Oct-16	Sep-16	Sep-16	Sep-16	
\$641,000	TE-0306-01		Bicycle and Ped.	SN	Improve bike/ped path on Shunga Trail in Shawnee County	Jul-16	Jul-16	Jul-16	Jun-16	Jun-16	Jun-16	
\$765,000	N-0629-01		Bicycle and Ped.	WY	Sidewalk/bike path In Wyandotte County	Apr-16	May-16	May-16	Oct-15	Oct-15	Oct-15	Announced as approved on November 18, 2015 (from the October 21 letting): Wyandotte - 105 N 0629 01 – Unified Government of Wyandotte County Safe Routes KCK Phase D: Rushton, Midland Trails & Hazel Grove, pedestrian and bicycle paths, 1.5 miles, Kansas Heavy Construction LLC, Shawnee, KS, \$606,748.60.
\$709,000	N-0634-01		Bicycle and Ped.	WY	Sidewalks in Wyandotte County	Dec-17	Dec-17	Dec-17	Nov-17	Nov-17	Nov-17	
\$602,000	K-8392-06	K-10	Expansion	DG	K-10 Connection, from south jct US-59/K-10 East to K-10	Nov-15	Nov-15	Nov-15	Aug-15	Aug-15	Aug-15	Announced as approved on August 19, 2015, letting: Douglas - 10-23 K-8392-06 - K-10 Connection, from south U.S. 59/K-10 junction east to K-10, South Lawrence Trafficway (SLT), seeding, sodding, 6.0 miles, Advanced Erosion Solutions, LLC, Olathe, KS, \$542,222.38.
\$1,272,000	KA-3600-01	US-69	Expansion	JO	Traffic cameras and speed detectors	Feb-16	Feb-16	Feb-16	Jun-15	Jun-15	Jun-15	Announced as approved on June 17, 2015, letting: Johnson - 69-46 KA-3600-01 – U.S. 69 in Kansas City, intelligent transportation system, 3.7 miles, ADB Companies Inc., Union, MO, \$902,360.25.
\$1,340,000	KA-4023-01		Expansion	JO	Equipment replacement	Nov-15	Nov-15	Nov-15	Jun-15	Jun-15	Jun-15	Announced as approved on June 17, 2015, letting: Johnson - 46 KA-4023-01 – Kansas City metro area, intelligent transportation system, ADB Companies Inc., Union, MO, \$674,126.00.
\$1,205,000	KA-4024-01		Expansion	JO	Equipment replacement	Sep-16	Sep-16	Sep-16	Jul-16	Jul-16	Jul-16	Announced as approved at July 20, 2016 letting: Kansas City Scout metro area, intelligent transportation system, Capital Electric Line Builders Inc., Riverside, MO, \$1,015,537.31.
\$1,507,000	KA-4310-01		Expansion	JO	Road improvements in Edgerton	Mar-16	Mar-16	Mar-16	Mar-16	Mar-16	Mar-16	
not listed	KA-2364-01	US-50	Expansion	LY	Construct 4-lane expressway on US-50 in Lyon County	Jun-18	TBD	not listed	May-18	TBD	not listed	Announced as delayed, April 2016; announcement lists construction cost of \$5,000,000
\$1,650,000	KA-4166-01		Expansion	WY	K-7 and US-169 sign and camera deployment	May-17	May-17	May-17	Apr-17	Apr-17	Apr-17	
\$1,159,000	KA-4003-01	I-35	Expansion		Ramp meters	Aug-16	Aug-16	Aug-16	Jun-16	Jun-16	Jun-16	
\$755,000	C-4706-01		Local Roads	AT	Bridge replacement in Atchison County	Nov-16	Nov-16	Nov-16	Oct-16	Oct-16	Oct-16	

**KDOT District 1 (Northeast)**

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
						as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$1,946,000	KA-4251-01	US-73	Local Roads	AT	Reconstruction in the city of Atchison	Aug-17	Aug-17	Aug-17	Jul-17	Jul-17	Jul-17	
\$1,870,000	TE-0411-01		Local Roads	AT	Ped/bike path in Atchison	Oct-16	Oct-16	Nov-16	Sep-16	Sep-16	Oct-16	
\$1,058,000	TE-0435-01		Local Roads	AT	Streetscape in Atchison		Oct-17	Oct-17		Sep-17	Sep-17	
\$541,000	U-0173-01	US-73	Local Roads	AT	Road improvements in the city of Atchison	Aug-17	Aug-17	Jan-18	Jun-17	Jun-17	Dec-16	
\$1,142,000	TE-0421-01		Local Roads	BR	Streetscape in Hiawatha	Jul-16	Jul-16	Sep-16	Jun-16	Jun-16	Aug-16	
not listed	C-0045-01		Local Roads	DG	Resurfacing project in Douglas County	Feb-17	Feb-17	not listed	Jan-17	Jan-17	not listed	
\$633,000	C-4857-01		Local Roads	DG	Safety improvements in Douglas County	Apr-18	Apr-18	Apr-18	Mar-18	Mar-18	Mar-18	
\$1,442,000	TE-0373-01		Local Roads	DG	RR depot preservation in Lawrence	Oct-16	Oct-16	Apr-17	Sep-16	Sep-16	Mar-17	
\$696,000	U-0561-01		Local Roads	DG	Harvard and Wakarusa roundabout	May-17	May-17	May-17	Feb-17	Feb-17	Feb-17	
\$702,000	U-0617-01	US-59	Local Roads	DG	Road improvements in the city of Lawrence	Aug-16	Jul-16	Jul-16	Jul-16	Jun-16	Jun-16	
\$602,000	C-4616-01		Local Roads	DP	Replace two bridges in Doniphan County	Dec-15	Dec-15	Dec-15	Oct-15	Oct-15	Oct-15	Announced as approved on October 21, 2015, letting: Doniphan - 22 C-4616-01 – 6.5 miles east of Purcell and 6.5 miles east and 0.2 mile south of Purcell, bridge replacement, 0.2 mile, WCI Inc., Paola, KS, \$450,074.00.
\$507,000	C-4693-01		Local Roads	JA	Bridge replacement in Jackson County	Jan-16	Jan-16	Jan-16	Nov-15	Nov-15	Nov-15	Announced as approved on November 18, 2015, letting: Jackson - 43 C 4693 01 – County bridge, 2.0 miles west of Denison on 190th Road, then 0.75 mile north on U Road to 195th Road, bridge replacement, 0.2 mile, King Construction Company Inc. and Subsidiaries, Hesston, KS, \$403,342.38.
\$507,000	C-4700-01		Local Roads	JF	Bridge replacement in Jefferson County	Nov-16	Aug-16	Aug-16	Oct-16	Jul-16	Jul-16	Announced in August 2016 as approved from the July 2016 letting: 44 C 4700 01 - 4.5 miles east of Nortonville, bridge replacement, 0.2 mile, King Construction Company Inc. And Subsidiaries, Hesston, KS, \$418,640.07.
\$593,000	C-4858-01		Local Roads	JF	Safety improvements in Jefferson County	Apr-18	Apr-18	Apr-18	Mar-18	Mar-18	Mar-18	
\$11,078,000	N-0607-01		Local Roads	JO	Road improvements in Overland Park	Nov-15	Nov-15	Nov-15	Nov-15	Nov-15	Nov-15	
\$15,941,000	N-0610-01		Local Roads	JO	Road improvements in the city of Olathe	Oct-15	Oct-15	Oct-15	Sep-15	Sep-15	Sep-15	
\$1,307,000	N-0617-01		Local Roads	JO	Reconstruction in the city of Shawnee	Jul-15	Jul-15	Jul-15	May-15	May-15	May-15	
\$629,000	N-0618-01		Local Roads	JO	Intersection improvement in Olathe	Nov-17	Nov-17	Nov-17	Aug-17	Aug-17	Aug-17	
\$9,087,000	N-0631-01		Local Roads	JO	Road reconstruction in the city of Olathe	Feb-17	Feb-17	Feb-17	Jan-17	Jan-17	Jan-17	
\$3,155,000	N-0632-01		Local Roads	JO	Bridge rehabilitation in the city of Merriam	Nov-16	Nov-16	Nov-16	Oct-16	Oct-16	Oct-16	

KDOT District 1 (Northeast)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
						as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$3,281,000	N-0641-01	K-7	Local Roads	JO	Intersection improvements in the city of Olathe	Mar-18	Mar-18	Mar-18	Feb-18	Feb-18	Feb-18	
\$15,921,000	N-0648-01		Local Roads	JO	Reconstruction in Overland Park	Mar-18	Mar-18	Mar-18	Feb-18	Feb-18	Feb-18	
\$851,000	TE-0429-01		Local Roads	JO	Amenity zone improvements in the city of Lenexa	May-17	May-17	May-17	Apr-17	Apr-17	Apr-17	
\$1,561,000	TE-0430-01		Local Roads	JO	Multi-purpose trails in the City of Lenexa	Nov-18	Nov-18	Nov-18	Oct-18	Oct-18	Oct-18	
\$1,527,000	TE-0431-01		Local Roads	JO	Multi-purpose trails in the city of Olathe	Oct-16	Oct-16	Apr-17	Sep-16	Sep-16	Mar-17	
\$2,617,000	TE-0608-01		Local Roads	JO	Bike/pedestrian trail in Johnson County	Jul-16	Jul-16	Jul-16	Jun-16	Jun-16	Jun-16	Announced as approved from the June 22, 2016, letting: 46 TE 0608 01 - Johnson County Park and Recreation District, Coffee Creek from Hallet Road to Switzer Road, pedestrian & bicycle paths, 1.8 miles, Pyramid Contractors Inc. And Pyramid Properties Inc., Olathe, KS, \$2,346,348.30.
\$1,238,000	U-0177-01	K-7	Local Roads	JO	Road improvements in the city of Olathe	Jul-16	Jul-16	Sep-16	May-16	May-16	Jun-16	
\$686,000	C-4597-01		Local Roads	LV	Bridge replacement in Leavenworth County	Jul-15	Jul-15	Jul-15	May-15	May-15	May-15	Announced as approved on June 17, 2015 (from the May 20 letting): Leavenworth - 52 C-4597-01 – 1.0 mile north and 6.4 miles east of Springdale, bridge replacement, King Construction Company Inc. and Subsidiaries, Hesston, KS, \$609,858.88.
\$566,000	C-4611-01		Local Roads	LV	Bridge replacement in Leavenworth County	Jun-16	Jun-16	Jul-16	May-16	May-16	May-16	
\$1,378,000	KA-3041-01	US-73	Local Roads	LV	Intersection improvements in the city of Leavenworth	May-16	May-16	Jun-16	Apr-16	Apr-16	Apr-16	Announced as approved on May 25, 2016 (from the April 20 letting): 73 52 KA 3041 01 – U.S. 73, intersection of U.S. 73 and Poplar Street, intersection improvement, 0.1 mile, Miles Excavating Inc., Basehor, KS, \$1,202,346.22.
\$934,000	KA-4057-01	US-73	Local Roads	LV	Intersection improvements in city of Leavenworth	Jan-17	Jan-17	Jan-17	Dec-16	Dec-16	Dec-16	
\$10,903,000	U-2113-01		Local Roads	LV	Road improvements in Lansing	Oct-17	Oct-17	Oct-17	Sep-17	Sep-17	Sep-17	
\$615,000	U-0680-01	US-50	Local Roads	LY	Road improvements in Emporia			Aug-16			Jul-16	
\$1,321,000	KA-3558-01	US-36	Local Roads	MS	Reconstruction in the city of Marysville	Jan-16	Apr-16	Apr-16	Dec-15	Dec-15	Dec-15	Announced as approved on December 16, 2015, letting: Marshall - 36-58 KA-3558-01 – U.S. 36, from 17th Street to 650 feet east of 20th Street, grade and surfacing, 0.3 mile, Amino Brothers Company Inc., Kansas City, KS, \$1,185,856.55.



KDOT District 1 (Northeast)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
						as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$553,000	U-0580-01	US-36	Local Roads	MS	Road improvements in Marysville	May-17	May-17	May-17	Apr-17	Apr-17	Apr-17	
\$686,000	C-4813-01		Local Roads	PT	Signing in Pottawatomie County			May-17			Apr-17	
\$686,000	C-4834-01		Local Roads	PT	Bridge replacement in Pottawatomie County	Nov-17	Nov-17	Nov-17	Oct-17	Oct-17	Oct-17	
\$2,781,000	KA-3042-01	K-113	Local Roads	RL	Intersection improvements in Manhattan	Jan-17	Jan-17	Jan-17	Dec-16	Dec-16	Dec-16	
\$891,000	TE-0417-01		Local Roads	RL	Restoration of historic brick street in Manhattan	Oct-16	Oct-16	Dec-16	Sep-16	Sep-16	Nov-16	
\$611,000	TE-0438-01		Local Roads	RL	Restoration of historic brick street in Manhattan		Aug-17	Aug-17		Jul-17	Jul-17	
\$1,520,000	TE-0439-01		Local Roads	RL	Multi-use path in the City of Manhattan		Aug-17	Aug-17		Jul-17	Jul-17	
\$601,000	U-0541-01		Local Roads	RL	Signal upgrade in city of Manhattan	Apr-17	Apr-17	Apr-17	Jan-17	Jan-17	Jan-17	
\$8,500,000	C-0066-01		Local Roads	SN	Willard Bridge over the Kansas River in Shawnee County	Jan-16	Jan-16	Jan-16	Dec-15	Dec-15	Dec-15	Press reports indicate a KDOT loan of \$8.5 million to Shawnee County in 2016 for this project, to be paid back over 10 years.
\$841,000	C-4830-01		Local Roads	SN	Bridge replacement in Shawnee County	Nov-17	Nov-17	Nov-17	Oct-17	Oct-17	Oct-17	
\$1,787,000	TE-0394-01		Local Roads	SN	Ped/bike infrastructure in Topeka	Sep-15	Sep-15	Sep-15	Jun-15	Jun-15	Jun-15	Announced as approved on July 22, 2015, letting (from June 17): Shawnee - 89 TE-0394-01 – Pedestrian/bicycle infrastructure; city wide implementation of Phase 1 of the Topeka Bikeways Plan, pedestrian & bicycle paths, Sunflower Paving, Inc., Lawrence, KS, \$1,628,247.12.
\$714,000	TE-0436-01		Local Roads	SN	ADA-accessible bus stops in the City of Topeka		Oct-17	Oct-17		Sep-17	TBD	
\$5,025,000	C-4590-01		Local Roads	WY	Intersection improvement in Wyandotte County	Dec-16	Dec-16	Apr-18	Nov-16	Nov-16	Mar-18	
\$2,514,000	N-0587-01		Local Roads	WY	Reconstruction in Edwardsville	Feb-16	Feb-16	Feb-16	Sep-15	Sep-15	Sep-15	Announced as approved on October 21, 2015 (from the September 23 letting): Wyandotte -105 N-0587-01 – Kansas Avenue, in Edwardsville from 94th Street to 102nd Street, grade & surfacing, 1.0 mile, King's Construction Co., Inc., Oskaloosa, KS, \$2,035,850.91.
\$5,046,000	N-0599-01		Local Roads	WY	Reconstruction in Wyandotte County	Feb-16	Jun-16	Jun-16	Jan-16	Jan-16	Jan-16	Announced as approved on February 17, 2016 (from the January 20 letting): Wyandotte - 105 N-0599-01 - Merriam Lane from County Line Road to 24th Street, grading and surfacing, 0.7 mile, Miles Excavating Inc., Basehor, KS, \$4,421,114.62.

KDOT District 1 (Northeast)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
						as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$2,412,000	N-0600-01		Local Roads	WY	Reconstruction in Wyandotte County	Mar-16	Mar-16	Mar-16	Sep-15	Sep-15	Sep-15	Announced as approved on October 21, 2015 (from the September 23 letting): Wyandotte - 105 N-0600-01 - Leavenworth Road at the intersections of 72nd and 55th Streets, grading and surfacing, Amino Brothers Company Inc., Kansas City, KS, \$1,963,011.00.
\$1,093,000	N-0636-01		Local Roads	WY	Create bike route in Wyandotte County	May-16	Jul-16	Nov-16	Apr-16	Jun-16	Oct-16	
\$11,805,000	N-0640-01	K-5	Local Roads	WY	Reconstruction in Wyandotte County	Oct-17	Oct-17	Oct-17	Sep-17	Sep-17	Sep-17	
\$1,189,000	N-0649-01		Local Roads	WY	Intersection improvement in Wyandotte County	Apr-17	Apr-17	Apr-17	Mar-17	Mar-17	Mar-17	
\$3,004,000	TE-0395-01		Local Roads	WY	Ped/bike path in Kansas City	Mar-16	Mar-16	Mar-16	Oct-15	Oct-15	Oct-15	Announced as approved on November 18, 2015 (from the October 21 letting): Wyandotte - 105 TE 0395 01 – Pedestrian/bike path at the Kaw Point connector, located at the confluence of the Kansas and Missouri Rivers, pedestrian and bicycle paths, Phillips Hardy Inc., Boonville, MO, \$2,568,028.94.
\$504,000	U-0123-01	US-69	Local Roads	WY	Road improvements in Kansas City		May-17	May-17		Apr-17	Apr-17	
\$548,000	X-2892-01		Modernization	DG	BNSF & E 1900 Road east of Lawrence	Oct-15	Oct-15	Oct-15	May-15	May-15	May-15	
\$1,449,000	KA-4377-01	US-59	Modernization	FR	Intersection improvements in Franking County			Jan-18			Dec-17	
\$1,160,000	KA-4138-01	US-75	Modernization	JA	Road improvement in Holton	Aug-15	Aug-15	Aug-15	Sep-15	Sep-15	Sep-15	
\$2,190,000	KA-3145-01	K-4	Modernization	JF	Intersection improvement in Jefferson County	Mar-16	Mar-16	Mar-16	May-15	May-15	May-15	Announced as approved on May 20, 2015, letting: Jefferson - 4-44 KA-3145-01 - K-4 and 46th Street, intersection improvement, 0.5 mile, Hamm Inc., Perry, KS, \$1,746,061.51.
\$1,075,000	KA-2745-02	US-56	Modernization	JO	Intersection improvement in Edgerton			Oct-19			Sep-19	
\$533,000	KA-4305-01	US-169	Modernization	JO	Intersection signal and geometric upgrades	Jul-17	Jul-17	Jul-17	Apr-17	Apr-17	Apr-17	
\$23,970,000	KA-2365-01	K-31	Modernization	OS	Roadway reconstruction in Osage County	Jul-17	TBD	TBD	May-17	TBD	TBD	announced as delayed, April 2016; announcement lists construction cost of \$20,600,000
\$749,000	KA-2261-01	US-24	Modernization	PT	Road improvements in Pottawatomie County	Feb-16	Feb-16	Feb-16	Feb-16	Feb-16	Feb-16	
\$1,131,000	KA-2782-01	US-24	Modernization	PT	Intersection improvements in Pottawatomie County	Mar-16	Mar-16	Mar-16	Feb-16	Feb-16	Feb-16	

KDOT District 1 (Northeast)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
						as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$1,452,000	KA-4020-01	I-70	Modernization	WY	High mast weathering steel poles in Wyandotte County	Oct-15	Oct-15	Oct-15	Jun-15	Jun-15	Jun-15	Announced as approved on June 17, 2015, letting: Wyandotte - 70-105 KA-4020-01 – I-70, 10th Street to James Street lighting, 1.0 mile, Capital Electric Line Builders Inc., Riverside, MO, \$1,322,228.92.
\$873,000	KA-3077-01	US-159	Preservation	AT	Bridge replacement in Atchison County	Apr-16	May-16	May-16	Mar-16	Mar-16	Mar-16	Announced as approved on March 23, 2016, letting: Atchison - 159-3 KA-3077-01 - U.S.159, bridge #050 (Little Stranger Creek) located 4.8 miles west and north of the east U.S.159/K-9 junction, bridge replacement, Ebert Construction Co Inc & Subsidiary, Wamego, KS, \$686,847.50.
\$1,285,000	KA-3734-01	US-59	Preservation	AT	Surfacing in Atchison County	May-16	May-16	Jun-16	Dec-14	Dec-14	Dec-14	Announced as approved on December 17, 2014, letting: Atchison - 59-3 KA-3734-01 - U.S. 59, from the Atchison/Jefferson county line northeast to the south city limits of Atchison, milling and overlay, 13.6 miles, Dustrol Inc., Towanda, KS, \$1,269,402.16.
\$983,000	KA-3743-01	US-73	Preservation	AT	Surfacing in Atchison County	May-16	May-16	Jul-16	Jan-15	Jan-15	Jan-15	Appears to be included in KA-4098-01, announced as approved at the January 14, 2015, letting: 73-106 KA-4098-01- U.S. 73, from the U.S. 73/RS-25 junction north to the Atchison/Brown county line; U.S. 73, from the Brown/Atchison county line, west to the east city limits of Horton; U.S. 73, from U.S. 73 (Woodlawn)/U.S. 59 north over the railroad crossing; milling and overlay, 15.7 miles, Herzog Contracting Corp. and its Subsidiaries, Saint Joseph, MO, \$2,108,205.98.
\$1,199,000	KA-3744-01	US-73	Preservation	BR	Surfacing in Brown County	May-16	May-16	Jul-16	Jan-15	Jan-15	Jan-15	Appears to be included in KA-4098-01, announced as approved at the January 14, 2015, letting: 73-106 KA-4098-01- U.S. 73, from the U.S. 73/RS-25 junction north to the Atchison/Brown county line; U.S. 73, from the Brown/Atchison county line, west to the east city limits of Horton; U.S. 73, from U.S. 73 (Woodlawn)/U.S. 59 north over the railroad crossing; milling and overlay, 15.7 miles, Herzog Contracting Corp. and its Subsidiaries, Saint Joseph, MO, \$2,108,205.98. KA-4098-01 also appears to include KA-2124-01.
\$3,754,000	KA-3102-01	I-35	Preservation	FR	Bridge replacement in Franklin County			Mar-17			Dec-16	

KDOT District 1 (Northeast)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
						as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$1,041,000	KA-3710-01	K-9	Preservation	JA	Surfacing in Jackson County	Jun-16	Jun-16	Jun-16	Dec-14	Dec-14	Dec-14	Appears to be included in KA-4060-01, announced as approved at December 17, 2014, letting: 9-106 KA-4060-01 - K-9, from the Jackson County line east to U.S. 159; K-9, from US-75 east to the Atchison County Line, milling and overlay, 12.3 miles, Herzog Contracting Corp. and Its Subsidiaries, Saint Joseph, MO, \$1,203,117.10. (Also appears to include KA-3709-01, estimated cost \$220,000.)
\$764,000	KA-3735-01	K-62	Preservation	JA	Surfacing in Jackson County	Aug-15	Aug-15	Aug-15	Nov-14	Nov-14	Nov-14	Appears to be included in statewide 106 KA-4081-01, announced as approved at November 19, 2014, letting: 106 KA-4081 - 01 - K-62, from the K-62/K-16 junction north to the Jackson/Nemaha county line; K-79, from the K-79/K-16 junction north to the south city limits of Circleville; K-62, from the Nemaha/Jackson county line, north to the K-62/K-9 junction, overlay, 16.9 miles, Hamm Inc., Perry, KS, \$1,949,399.95.
\$3,365,000	KA-3084-01	US-69	Preservation	JO	Bridge replacement in Johnson County	Feb-16	Apr-16	Apr-16	Jan-16	Jan-16	Jan-16	Announced as approved on January 20, 2016, letting: Johnson - 69-46 KA-3084-01 - U.S. 69, bridge #099 (Blue River), located 5.12 miles north of the Johnson/Miami county line, bridge replacement, Pyramid Contractors Inc. and Pyramid Properties Inc., Olathe, KS, \$2,999,445.95.
\$784,000	KA-3733-01	US-56	Preservation	JO	Surfacing in Johnson County	Jul-15	Mar-16	Mar-16	Feb-15	Feb-15	Feb-15	Appears to be included in KA-4122-01, announced as approved at February 18, 2015, letting: 46 KA-4122-01 - U.S. 56, east of Antioch to east of U.S. 56/U.S. 69 interchange; U.S. 69, from just south of U.S. 69/U.S. 56 interchange to just south of 1-35; milling and overlay, 3.1 miles, Ideker Inc., Saint Joseph, MO, \$1,536,097.81.
\$877,000	KA-3742-01	US-69	Preservation	JO	Surfacing in Johnson County	Jul-15	Mar-16	Mar-16	Feb-15	Feb-15	Feb-15	Appears to be included in KA-4122-01, announced as approved at February 18, 2015, letting: 46 KA-4122-01 - U.S. 56, east of Antioch to east of U.S. 56/U.S. 69 interchange; U.S. 69, from just south of U.S. 69/U.S. 56 interchange to just south of 1-35; milling and overlay, 3.1 miles, Ideker Inc., Saint Joseph, MO, \$1,536,097.81.
\$23,114,000	KA-3993-01	I-435	Preservation	JO	Roadway improvements in Johnson County	Mar-17	Mar-17	Mar-17	Oct-16	Oct-16	Oct-16	



**KDOT District 1 (Northeast)**

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
						as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$785,000	KA-4094-01	US-69	Preservation	JO	Bridge repair in Johnson County	Aug-15	Aug-15	Aug-15	Jul-15	Jul-15	Jul-15	Announced as approved on July 22, 2015, letting: Johnson - 69-46 KA-4094-01 – Bridges #125 thru #128, #130 and #131 located just south of the I-435/U.S. 69 junction, bridge repair, Comanche Construction Inc. & Subsidiary, Shawnee Mission, KS, \$1,048,358.50.
\$926,000	KA-4110-04	US-69	Preservation	JO	Sign improvements in northeast Kansas	Sep-16	Nov-16	Nov-16	Jul-16	Sep-16	Sep-16	
\$11,272,000	KA-4135-01	I-35	Preservation	JO	Surfacing in Johnson County	Mar-16	Mar-16	Mar-16	Jun-15	Jun-15	Jun-15	Announced as approved on June 17, 2015, letting: Johnson - 35-46 KA-4135-01 – I-35, patching and overlay northbound from 95th Street to U.S. 69 overpass, southbound from Southwest Boulevard to Lamar, patching and concrete grinding from U.S. 96 overpass to I-635 and from Lamar to Southwest Blvd, southbound from I-635 to 95th Street, pavement patching, 9.8 miles, R A Knapp Construction Inc., Kansas City, KS, \$10,898,255.41.
\$1,283,000	KA-4183-01	I-35	Preservation	JO	Pavement marking In Johnson County	Feb-16	Apr-16	Apr-16	Aug-15	Aug-15	Aug-15	Announced as approved on August 19, 2015, letting: Johnson - 35-46 KA-4183-01 - I-35, U.S. 56, U.S. 69, U.S. 169, K-7 and K-10, pavement marking, 18.2 miles, Twin Traffic Marking Corporation, Kansas City, KS, \$1,169,637.75.
\$1,307,000	KA-4275-02	I-435	Preservation	JO	Bridge repair in Johnson County	May-17	May-17	May-17	Mar-17	Mar-17	Mar-17	
\$1,307,000	KA-4275-03	I-435	Preservation	JO	Bridge repair in Johnson County	May-17	May-17	May-17	Mar-17	Mar-17	Mar-17	
\$507,000	KA-4291-01	K-104	Preservation	JO	Bridge repair in Johnson County			May-16			Apr-16	Announced as approved at April 20, 2016, letting: 10-46 KA-4291-01 - K-10, bridge #200 located at the K-10/Sunflower Road (eastbound lanes), bridge repair, PCI Roads, LLC, Saint Michael, MN, \$248,764.30.
\$639,000	KA-4353-01	US-69	Preservation	JO	Pavement marking in Johnson County (23 miles)		Sep-16	Sep-16		Jul-16	Jul-16	Announced as approved at July 20, 2016, letting: Pavement marking on U.S. 69 and K 10, pavement marking, 22.9 miles, Action Safety Supply Co., Oklahoma City, OK, \$590,186.30.

KDOT District 1 (Northeast)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
						as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$1,095,000	KA-3078-01	K-32	Preservation	LV	Bridge replacement in Leavenworth County	Mar-16	Mar-16	Mar-16	Oct-15	Oct-15	Oct-15	Project announced via KDOT email/press release dated January 7, 2016, as starting January 4, 2016; per KDOT press release, "This KDOT bridge replacement construction project oversight will be managed in conjunction with our partner agency, the Kansas Turnpike Authority. . . . Emery Sapp & Sons Inc. (Kansas City, MO) is the primary contractor on this bridge replacement project with a total contract cost of \$4.449 million."
\$849,000	KA-3745-01	US-73	Preservation	LV	Surfacing in Leavenworth County	Sep-15	Sep-15	Sep-15	Dec-14	Dec-14	Dec-14	Announced as approved on December 17, 2014, letting: Leavenworth - 73-52 KA-3745-01 - U.S. 73, from the U.S. 73/Gilman Road junction in Lansing north to the U.S. 73/Limit Street junction in Leavenworth, ultra thin bonded asphalt surfacing, 4.1 miles, Ideker Inc., Saint Joseph, MO, \$902,473.68.
\$685,000	KA-4272-01	K-32	Preservation	LV	K-32 in Leavenworth County (FY 2016 1R Project)	Apr-16	Jun-16	Jul-16	Mar-16	Mar-16	Mar-16	Appears to be included in KA-4274-01, announced as approved at March 23, 2016, letting: 32-106 KA-4274-01 - K-32, beginning 0.899 mile west of 250th Street then east to the Leavenworth/Wyandotte county line and beginning at the Leavenworth /Wyandotte county line to bridge in Bonner Springs and the K-32 and 41st Street intersection, sealing, 16.8 miles, Vance Brothers Inc. , Kansas City, MO, \$687,492.19. KA-4274-01 also appears to include KA-4273-01.
\$740,000	KA-3755-01	K-170	Preservation	LY	Surfacing in Lyon County	Aug-15	Aug-15	Aug-15	Nov-14	Nov-14	Nov-14	Appears to be included in KA-4061-01, announced as approved at the November 19, 2014, letting: 106 KA-4061-01 - K-170, from the K-170/K-99 junction east to the Lyon/Osage county line; K-31, beginning at the K-31 and K-170 intersection north to the south intersection of K-31/U.S. 56; K-31 , from the east city limits of Osage City east to the US-75/K-31/K-268 junction; K-170, from the Lyon/Osage county line north and east to the intersection of K-170/K-31, milling and overlay, 29.3 miles, Chester Bross Construction Co/C B Equipment Inc., Hannibal, Mo, \$2,782,399.48.

KDOT District 1 (Northeast)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
						as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$603,000	KA-4110-01	I-35	Preservation	LY	Sign improvements in Lyon County	May-16	Jun-16	Jun-16	Nov-15	Nov-15	Nov-15	Announced as approved on November 18, 2015, letting: Lyon - 35 56 KA 4110 01 - Sign improvements on I 35, signing, 14.7 miles, Fulsom Brothers Inc, Cedar Vale, KS, \$386,287.29.
\$974,000	KA-4240-01	K-99	Preservation	LY	Repair on K-99 in Lyon County (FY 2016 1R Project)	May-16	May-16	May-16	Feb-16	Feb-16	Feb-16	Announced as approved on February 17, 2016, letting: Lyon - 99-56 KA-4240-01 – K-99, from the north city limits of Emporia, north and east to 0.1 mile north of the K-170/K-99 junction, milling and overlay, 10.5 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$959,456.19.
\$3,005,000	KA-2101-01	K-9	Preservation	MS	Replace Bridge in Marshall County	Mar-17	Mar-17	Mar-17	Dec-16	Dec-16	Dec-16	
\$2,334,000	KA-4346-01	US-77	Preservation	MS	US-77 in Marshall County (FY 2016 1R Project)	Jun-16	Jun-16	Jul-16	May-16	May-16	May-16	Appears to be included in KA-4347-01, announced as approved at May 25, 2016, letting: 58 KA-4347-01 - K-9 from the Marshall/Washington county line east to the west K-9/U.S. 77 junction and U.S. 77: from west U.S. 77/K-9 junction east and north to the Marysville city limits (south end of the bridge over the railroad), milling and overlay, 19.8 miles, Hall Brothers Inc., Marysville, KS, \$2,600,679.58. KA-4347-01 also appears to include KA-4345-01 (projected cost \$414,000).
\$1,272,000	KA-4414-01	US-36	Preservation	MS	US-36 in Marshall County (FY 2016 1R Project)			Apr-17			Sep-16	
\$656,000	KA-3736-01	K-62	Preservation	NM	Surfacing in Nemaha County	Aug-15	Aug-15	Aug-15	Nov-14	Nov-14	Nov-14	Appears to be included in statewide 106 KA-4081-01, announced as approved at November 19, 2014, letting: 106 KA-4081 - 01 - K-62, from the K-62/K-16 junction north to the JackSon/Nemaha county line; K-79, from the K-79/K-16 junction north to the south city limits of Circleville; K-62, from the Nemaha/Jackson county line, north to the K-62/K-9 junction, overlay, 16.9 miles, Hamm Inc., Perry, KS, \$1 ,949,399.95.

KDOT District 1 (Northeast)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
						as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$536,000	KA-3730-01	K-31	Preservation	OS	Surfacing in Osage County	Aug-15	Aug-15	Aug-15	Nov-14	Nov-14	Nov-14	Appears to be included in KA-4061-01, announced as approved at the November 19, 2014, letting: 106 KA-4061-01 - K-170, from the K-170/K-99 junction east to the Lyon/Osage county line; K-31, beginning at the K-31 and K-170 intersection north to the south intersection of K-31/U.S. 56; K-31 , from the east city limits of Osage City east to the US-75/K-31/K-268 junction; K-170, from the Lyon/Osage county line north and east to the intersection of K-170/K-31, milling and overlay, 29.3 miles, Chester Bross Construction Co/C B Equipment Inc., Hannibal, MO, \$2,782,399.48. KA-4061-01 also appears to include KA-3722-01.
\$907,000	KA-3746-01	US-75	Preservation	OS	Surfacing in Osage County	Aug-15	Aug-15	Aug-15	Apr-15	Apr-15	Apr-15	Appears to be included in KA-4103-01, announced as approved at the April 22, 2015, letting: 75-106 KA-4103-01- U.S. 75, from the U.S. 75/K-31 /K-268 junction north to the 2-lane/4-lane transition section; U.S. 75, from 2.2 miles north of the Shawnee/Osage county line (beginning of concrete pavement) north to the U.S. 75/42nd Street junction , joint repair; milling and overlay, 16.3 miles, Bettis Asphalt & Construction Inc., Topeka, KS, \$1,960,821.97.
\$1,226,000	KA-3756-01	K-170	Preservation	OS	Surfacing in Osage County	Aug-15	Aug-15	Aug-15	Nov-14	Nov-14	Nov-14	Appears to be included in KA-4061-01, announced as approved at the November 19, 2014, letting: 106 KA-4061-01 - K-170, from the K-170/K-99 junction east to the Lyon/Osage county line; K-31, beginning at the K-31 and K-170 intersection north to the south intersection of K-31/U.S. 56; K-31 , from the east city limits of Osage City east to the US-75/K-31/K-268 junction; K-170, from the Lyon/Osage county line north and east to the intersection of K-170/K-31, milling and overlay, 29.3 miles, Chester Bross Construction Co/C B Equipment Inc., Hannibal, MO, \$2,782,399.48.

KDOT District 1 (Northeast)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
						as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$1,689,000	KA-3713-01	K-13	Preservation	PT	Surfacing in Pottawatomie County	Sep-15	Sep-15	Sep-15	Dec-14	Dec-14	Dec-14	Appears to be included in KA-4100-01, announced as approved at the December 17, 2014, letting: 13-106 KA-4100-01- K-13, from the U.S. 24/K-13 junction north and east to the Riley/Pottawatomie county line; K-13, from the Pottawatomie/Riley county line northeast to the K-13/K-16 junction, overlay, 14.6 miles, Shilling Construction Co Inc & Subsidiaries, Manhattan, KS, \$1,752,335.31. KA-4100-01 also appears to include KA-3712 (Riley Co.).
\$527,000	KA-3721-01	US-24	Preservation	PT	Surfacing in Pottawatomie County	Jul-15	Jul-15	Jul-15	Dec-14	Dec-14	Dec-14	Announced as approved on December 17, 2014, letting: Pottawatomie - 24-75 KA-3721-01 - U.S. 24, from 0.7 mile west of the west city limits of Wamego east to the Pottawatomie/Shawnee county line, conventional seal, 16.5 miles, Mid America Road Builders Inc., Platte City, MO, \$526,250.45.
\$1,226,000	KA-2105-01	K-18	Preservation	RL	Replace bridge #034 on K-18 in Riley County	Sep-15	Sep-15	Sep-15	Apr-15	Apr-15	Apr-15	Announced as approved on April 22, 2015, letting: Riley - 18-81 KA-2105-01 – K-18, bridge #034 located 4.59 miles east of the south junction K-177 (Kansas River Drainage), bridge replacement, King Construction Company Inc., and Subsidiaries, Hesston, KS, \$842,088.56.
\$1,854,000	KA-4356-01	K-177	Preservation	RL	K-177 in Riley County (FY 2016 1R Project) (Beginning at the Geary/Riley County Line thence North 6.915 Miles.)		Aug-16	May-16		Jun-16	Jun-16	Appears to be included in KA-4357-01, announced as approved at the June 22, 2016, letting: 177-106 KA-4357-01- K-177, from 1.04 miles south of the Geary/Riley county line north to the Geary/Riley county line and from Geary/Riley county line north 6.9 miles, milling and overlay, 8.0 miles, Shilling Construction Co. Inc. & Shilling Asphalt Inc., Manhattan, KS, \$2,176,291.76.
\$2,200,000	KA-4375-01	K-113	Preservation	RL	K-113 in Riley County (FY 2016 1R Project)			Apr-17			Aug-16	Announced as approved at August 17, 2016, letting: K-113, beginning at the K 18/K 113 junction north to the U.S.24/K 113 junction, milling and overlay, 5.6 miles, Shilling Construction Co Inc & Shilling Asphalt Inc., Manhattan, KS, \$1,993,671.50.
\$2,346,000	KA-3235-01	US-24	Preservation	SN	Surfacing in Shawnee County	Jun-17	Jun-17	Jun-17	Apr-17	Apr-17	Apr-17	



KDOT District 1 (Northeast)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
						as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$2,287,000	KA-3706-01	K-4	Preservation	SN	Surfacing in Shawnee County	Apr-16	Apr-16	Apr-16	Apr-15	Apr-15	Apr-15	Announced as approved on April 22, 2015, letting: Shawnee - 4-89 KA-3706-01 - K-4, from the Shawnee/Wabaunsee county line east and north to Auburn Road (RS-514), milling and overlay, 10.1 miles, Bettis Asphalt & Construction Inc., Topeka, KS, \$2,124,891.00.
\$1,095,000	KA-3747-01	US-75	Preservation	SN	Pavement repair in Shawnee County	Aug-15	Aug-15	Aug-15	Apr-15	Apr-15	Apr-15	Appears to be included in KA-4103-01, announced as approved at the April 22, 2015, letting: 75-106 KA-4103-01- U.S. 75, from the U.S. 75/K-31 /K-268 junction north to the 2-lane/4-lane transition section; U.S. 75, from 2.2 miles north of the Shawnee/Osage county line (beginning of concrete pavement) north to the U.S. 75/42nd Street junction, joint repair; milling and overlay, 16.3 miles, Bettis Asphalt & Construction Inc., Topeka, KS, \$1,960,821.97.
\$20,052,000	KA-4136-01	I-70	Preservation	SN	Surfacing in Shawnee County	May-16	Apr-16	Apr-16	Jun-15	Jun-15	Jun-15	Announced as approved on June 17, 2015, letting: Shawnee - 70-89 KA-4136-01 – I-70, 0.6 mile west of Urish Road to east KTA toll plaza, overlay, 12.6 miles, Bettis Asphalt & Construction Inc., Topeka, KS, \$19,017,600.46.
\$2,890,000	KA-2111-01	K-99	Preservation	WB	Replace bridge #056 on K-99 in Wabaunsee County	Feb-16	Feb-16	Feb-16	Dec-15	Dec-15	Dec-15	Announced as approved on December 16, 2015, letting: Wabaunsee - 99-99 KA-2111-01 – K-99, bridge #056 located 4.91 miles south of I-70, bridge replacement, Ebert Construction Co. Inc. & Subsidiary, Wamego, KS, \$2,367,315.78.
\$1,173,000	KA-3357-01	K-4	Preservation	WB	Culvert replacement in Wabaunsee County	Jan-18	Jan-18	Jan-18	Dec-17	Dec-17	Dec-17	
\$645,000	KA-3358-01	K-99	Preservation	WB	Culvert replacement in Wabaunsee County	Jan-18	Jan-18	Jan-18	Dec-17	Dec-17	Dec-17	
\$1,454,000	KA-3705-01	K-4	Preservation	WB	Surfacing in Wabaunsee County	May-16	May-16	Jun-16	Nov-14	Nov-14	Nov-14	Announced as approved on November 19, 2014, letting: Wabaunsee - 4-99 KA-3705-01 - K-4, from the west city limits of Eskridge east and north to the Wabaunsee/Shawnee county line, recycle and overlay, 15.6 miles, Dustrol Inc., Towanda, KS, \$1,379,350.41.
\$58,835,000	KA-2130-02	I-70	Preservation	WY	Bridges for the Lewis & Clark Viaduct, Kansas City, KS			Apr-17			Dec-16	

KDOT District 1 (Northeast)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
						as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$898,000	KA-3738-01	US-69	Preservation	WY	Surfacing in Wyandotte County	Aug-15	Aug-15	Aug-15	Dec-14	Dec-14	Dec-14	Announced as approved on December 17, 2014, letting: Wyandotte - 69-105 KA-3738-01 - U.S. 69, from U.S. 69/18th Street from Roeland Park city limits asphalt on south end to Hump Yard Bridge on north end, ultra thin bonded asphalt surfacing, 3.4 miles, Ideker Inc., Saint Joseph, MO, \$857,954.01.
\$621,000	KA-4021-01	K-32	Preservation	WY	Sign & truss replacements in Wyandotte County	Jul-16	Apr-18	Apr-18	Jun-16	Feb-18	Feb-18	
\$727,000	KA-4104-01	I-70	Preservation	WY	Bridge repair in Wyandotte County	Apr-16	May-16	May-16	Mar-16	Mar-16	Mar-16	Announced as approved on March 23, 2016, letting: Wyandotte - 70-105 KA-4104-01 - I-70, bridge #158 located 0.44 mile west of the I-70/I-635 junction, bridge repair, Comanche Construction Inc. & Subsidiary, Shawnee Mission, KS, \$681,394.66.
\$1,975,000	KA-4110-03	I-35	Preservation	WY	Sign improvements in northeast Kansas	Sep-16	Nov-16	Nov-16	Jul-16	Sep-16	Sep-16	
\$2,034,000	KA-4234-01	I-435	Preservation	WY	Bridge repair on four bridges in Wyandotte County	Apr-16	May-16	May-16	Mar-16	Mar-16	Mar-16	Announced as approved on March 23, 2016, letting: Wyandotte - 435-105 KA-4234-01 - I-435, bridges #206, #207, #213 and #214 at the I-435/I-70 junction, bridge repair, Comanche Construction Inc. & Subsidiary, Shawnee Mission, KS, \$1,868,308.15.

KLRD, 8/31/16

**Blue:** future projects to let (from September 2016 on).

**Green:** projects that appear to have been let under a different contract number.

**Red:** projects that have not yet let (August 2016 and back).

**Yellow** start and letting dates indicate changes of 2 months or more into the future.

**Orange** start and letting dates indicate changes of 2 months or more earlier than formerly anticipated.

Project information obtained from the T-WORKS project website on 4/20/16, 6/17-20/16, and 8/29-30/16.

Letting information obtained from KDOT news releases.

KDOT District 2, North Central

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
							as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$968,000	TE-0444-01		Bicycle and Ped.	MN	NC	Revitalization in the City of Marion			Aug-17			Jul-17	
\$5,403,000	KA-1827-08	US-50	Expansion	CS	NC	Passing lanes in northcentral Kansas	Apr-16	Apr-16	Apr-16	Mar-15	Mar-15	Mar-15	Announced as approved on March 25, 2015, letting: Chase - 50-9 KA-1827-08 – U.S. 50, from 1.3 miles east of U.S. 50/K-177 junction (east end on 4-Lane section in Strong City) east for 2.0 miles, grading and surfacing, 2.0 miles, Bettis Asphalt & Construction Inc., Topeka, KS, \$4,739,788.17.
\$2,711,000	KA-1827-09	US-50	Expansion	CS	NC	Passing lanes in northcentral Kansas	Mar-16	Mar-16	Mar-16	Mar-15	Mar-15	Mar-15	Announced as approved on March 25, 2015, letting: Chase - 50-9 KA-1827-09 – U.S. 50, from 3.3 miles east of U.S. 50/RS-856 junction east for 1.4 miles, grading and surfacing, 1.4 miles, Bettis Asphalt & Construction Inc., Topeka, KS, \$2,459,385.33.
\$9,771,000	KA-2367-03	US-77	Expansion	GE	NC	Road Improvements in Geary County	Aug-15	Aug-15	Aug-15	Jun-15	Jun-15	Jun-15	Announced as approved on June 17, 2015, letting: Geary - 77-31 KA-2367-03 – K-18/Spring Valley Road intersection and U.S. 77 from 0.13 mile north of U.S. 77/Lacy Drive/Goldenbelt Blvd., north to 0.1 mile north of McFarland Road, grading and surfacing, 1.6 miles, Ebert Construction Co. Inc. & Subsidiary, Wamego, KS, \$6,156,916.44.
\$20,031,000	KA-2367-04	US-77	Expansion	GE	NC	US-77 and K-18 Improvements in Geary County	Apr-16	Jun-16	Jun-16	Mar-16	Mar-16	Mar-16	Announced as approved on March 23, 2016, letting: Geary - 77-31 KA-2367-04 - U.S. 77/K-18 junction, 2.1 miles north of I-70, grading, bridge and surfacing, 1.5 miles, Hamm Inc., Perry, KS, \$15,215,592.81.
\$7,935,000	KA-2367-05	US-77	Expansion	GE	NC	US-77 improvements in Geary County	Aug-17	TBD	TBD	Jun-17	TBD	TBD	Announced as delayed, April 2016; announcement lists construction cost of \$5,800,000
\$8,798,000	KA-2366-01	I-135	Expansion	MP	NC	Construct interchange on I-135 in McPherson County	Mar-16	Mar-16	Mar-16	Oct-15	Oct-15	Oct-15	Announced as approved on October 21, 2015, letting: McPherson - 135-59 KA-2366-01 – I-135, I-135/Mohawk Road junction, grading, bridge and surfacing, 1.0 mile, Ebert Construction Co Inc & Subsidiary, Wamego, KS, \$7,017,756.51.
\$619,000	TE-0414-01		Local Roads	CD	NC	Ped/bike path in Concordia	Jan-17	Jan-17	Jan-17	Dec-16	Dec-16	Dec-16	
\$533,000	U-0182-01	K-9	Local Roads	CD	NC	Road improvements in the city of Concordia			Mar-16			Feb-16	
\$777,000	TE-0441-01		Local Roads	CS	NC	Restoration of historic brick street in Cottonwood Falls			Feb-18			Jan-18	
\$669,000	KA-4252-01	K-15	Local Roads	DK	NC	Intersection improvement in Abilene	Jan-18	Jan-18	Jan-18	Dec-17	Dec-17	Dec-17	
\$530,000	KA-4044-01	US40B	Local Roads	GE	NC	Reconstruction in Grandview Plaza	Mar-17	Mar-17	Mar-17	Feb-17	Feb-17	Feb-17	
\$1,234,000	TE-0415-01		Local Roads	GE	NC	Ped/bike path in Junction City	Nov-16	Nov-16	Jan-17	Oct-16	Oct-16	Dec-16	

KDOT District 2, North Central

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
							as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$525,000	U-0750-01	K-57	Local Roads	GE	NC	Road improvements in Junction City	Jun-17	Jun-17	Jun-17	May-17	May-17	May-17	
\$1,465,000	KA-2613-01	K-14	Local Roads	JW	NC	Reconstruction in the city of Jewell	Jul-15	Jul-15	Jul-15	Feb-15	Feb-15	Feb-15	Announced as approved on February 18, 2015, letting: Jewell - 14-45 KA-2613-01 – K-14, from Broadway Avenue to the north side of Grant Street, curb and gutter, repair or replace, 0.5 mile, Bryant & Bryant Construction Inc., Halstead, KS, \$1,240,990.95.
\$726,000	C-4699-01		Local Roads	LC	NC	Bridge replacement in Lincoln County	Oct-16	Oct-16	Nov-16	Sep-16	Sep-16	Oct-16	
\$1,296,000	KA-3045-01	K-14	Local Roads	MC	NC	Reconstruction in Beloit	May-16	May-16	May-16	Feb-16	Feb-16	Feb-16	Announced as approved on February 17, 2016, letting: Mitchell - 14-62 KA-3045-01 - K-14, from 2,260 feet north of 8th Street, then north 1,090 feet in Beloit, grade and surfacing, 0.2 mile, Vogts Parga Construction LLC, North Newton, KS, \$1,136,037.25.
\$1,209,000	C-4265-01		Local Roads	MN	NC	Bridge replacement in Marion County	Nov-16	Nov-16	Dec-16	Oct-16	Oct-16	Nov-16	
\$502,000	C-4687-01		Local Roads	MN	NC	Intersection improvements in Marion County [intersection of Nighthawk Rd and 130th Road]			Apr-16			Dec-15	Announced as approved from the December 16, 2015, letting: 57 C-4687-01 - Six miles south and 5 miles east of Hillsboro on RS428, intersection improvement, 0.3 mile, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$392,997.45.
\$1,171,000	TE-0410-01		Local Roads	MP	NC	Ped/bike path in McPherson	Jul-16	Aug-16	Aug-16	Jun-16	Jul-16	Jul-16	
\$669,000	C-4694-01		Local Roads	MR	NC	Bridge replacement in Morris County	Sep-16	Sep-16	Nov-16	Aug-16	Aug-16	Oct-16	
\$544,000	TE-0382-01		Local Roads	MR	NC	Ped/bike path in Council Grove	Jun-16	Jun-16	Jun-16	Feb-16	Feb-16	Feb-16	Announced as approved on March 23, 2016 (from the February 17 letting): Morris - 64 TE-0382-01 - From the existing River Walk Trail south to the Flint Hills Nature Trail and north to Market Street, pedestrian and bicycle paths, Bryant & Bryant Construction Inc., Halstead, KS, \$600,882.30.
\$551,000	C-4809-01		Local Roads	MS	NC	Signing in Marshall County			Jan-17			Dec-16	
\$1,878,000	C-4618-01		Local Roads	RP	NC	Bridge replacement in Republic County	Jan-16	Jan-16	Jan-16	Oct-15	Oct-15	Oct-15	Announced as approved on November 18, 2015 (from the October 21 letting): Republic - 79 C 4618 01 – 1.0 mile south and 1.0 mile west of Republic, bridge replacement, 0.1 mile, Bridges Inc., Newton, KS, \$1,614,382.25.
\$567,000	U-2119-01		Local Roads	SA	NC	Bridge replacement in Salina	Feb-16	Feb-16	Feb-16	Oct-15	Oct-15	Oct-15	Announced as approved on November 18, 2015 (from the October 21 letting): Salina - 85 U 2119 01 – Greeley Avenue over Smoky Hill River, bridge replacement, 0.4 mile, King Construction Company Inc. And Subsidiaries, Hesston, KS, \$479,452.93.



KDOT District 2, North Central

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
							as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$625,000	C-4697-01		Local Roads	WS	NC	Bridge replacement in Washington County	Oct-16	Oct-16	Nov-16	Sep-16	Sep-16	Oct-16	
\$1,303,000	KA-3557-01	K-9	Local Roads	WS	NC	Reconstruction in the city of Clifton	May-16	May-16	Aug-16	Apr-16	Apr-16	Apr-16	Announced as approved on May 25, 2016 (April 20 letting): 9 101 KA 3557 01 - K 9, from Parallel/West Street intersection to 3rd Street, grading and surfacing, 0.2 mile, Bryant & Bryant Construction Inc., Halstead, KS, \$1,041,816.50.
\$19,796,000	KA-2369-01	K-177	Modernization	GE	NC	Grading and surfacing on K-177 in Geary County	May-17	TBD	TBD	Mar-17	TBD	TBD	Announced as delayed, April 2016; announcement lists construction cost of \$16,330,000
\$539,000	KA-3143-01	US-56	Modernization	MP	NC	Intersection improvement in McPherson County	Aug-15	Aug-15	Aug-15	Jan-15	Jan-15	Jan-15	Announced as approved on January 14, 2015, letting: McPherson - 56-59 KA-3143-01 - I-135 northbound off ramp at U.S. 56 near McPherson, intersection improvement, 0.1 mile, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$341,915.70.
\$16,903,000	KA-2368-01	K-177	Modernization	MR	NC	Grading and Surfacing on K-177 in Morris County	May-17	TBD	TBD	Mar-17	TBD	TBD	Announced as delayed, April 2016; announcement lists construction cost of \$2,260,000
\$764,000	KA-3355-01	K-177	Preservation	CS	NC	Culvert replacement in Chase County	Dec-16	Dec-16	Dec-16	Nov-16	Nov-16	Nov-16	
\$1,191,000	KA-4322-01	US-50	Preservation	CS	NC	US-50 in Chase County (FY 2016 1R Project)	Jun-16	Jun-16	Sep-16	May-16	May-16	May-16	Announced as approved at May 25, 2016, letting: 50-9 KA-4322-01 - U.S. 50, from 8.80 miles east of the Chase/Marion county line to 13.24 miles east of the Chase/Marion county line, milling and overlay, 4.4 miles, Bettis Asphalt & Construction Inc., Topeka, KS, \$1,122,627.05.
\$926,000	KA-4336-01	K-177	Preservation	CS	NC	K-177 in Chase County (FY 2016 1R Project)	Jun-16	Jun-16	Jul-16	May-16	May-16	May-16	Appears to be included in KA-4338-01, announced as approved at the May 25, 2016, letting: 177-106 KA-4338-01 - K-177, beginning at the Chase/Butler county line north to the Chase/Morris county line and beginning at the Chase/Morris county line north to the Council Grove city limits, surfacing, 42.4 miles, Dustrol Inc., Towanda, KS, \$3,151,641.00.
\$974,000	KA-3085-01	K-15	Preservation	CY	NC	Bridge replacement in Clay County	Oct-15	Oct-15	Oct-15	Jul-15	Jul-15	Jul-15	Announced as approved on July 22, 2015, letting: Clay - 15-14 KA-3085-01 - Bridge #018 (Republican River Drainage) on K-15 located 8.09 miles north of the K-15/K-82 junction, bridge replacement, King Construction Company Inc. and Subsidiaries, Hesston, KS, \$794,852.39.
\$2,533,000	KA-3240-01	US-24	Preservation	CY	NC	Surfacing in Clay County	Aug-16	Aug-16	Aug-16	Jan-16	Jan-16	Jan-16	Announced as approved on January 20, 2016, letting: Clay - 24-14 KA-3240-01 - U.S. 24, from the Clay/Cloud county line east to the west city limits of Clay Center, milling and overlay, 11.9 miles, Hall Brothers Inc., Marysville, KS, \$2,270,911.64.



KDOT District 2, North Central

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
							as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$2,181,000	KA-3241-01	US-24	Preservation	CY	NC	Surfacing in Clay County	Apr-16	Aug-16	Aug-16	Mar-16	Mar-16	Mar-16	Announced as approved on March 23, 2016, letting: Clay - 24-14 KA-3241-01 - U.S. 24, from the east city limits of Clay Center east to the Clay/Riley county line, milling and overlay, 8.1 miles, Hall Brothers Inc., Marysville, KS, \$1,912,458.41.
\$672,000	KA-3766-01	K-4	Preservation	DK	NC	Surfacing in Dickinson County	May-16	May-16	Apr-16	Dec-14	Dec-14	Dec-14	Appears to be included in 1 06 KA-4080-01, announced as approved at December 17, 2014, letting: K-4, from the K-4/K-43 junction east to the Dickinson/Morris county line; K-4, from the Morris/Dickinson county line east to the Morris/Wabaunsee county line; K-218, from the K-218/K-4 junction south to the west city limits of Herington, recycle & overlay, 41 .7 miles, Dustrol Inc., Towanda, KS, \$3,216,758.17. (KA-4080-01 also appears to include KA-3768-01 and KA-3788-01, which had an estimated cost of \$151,000.)
\$2,066,000	KA-3771-01	K-43	Preservation	DK	NC	Surfacing in Dickinson County	Jul-15	Jul-15	Apr-16	Dec-14	Dec-14	Dec-14	Announced as approved on December 17, 2014, letting: Dickinson - 43-21 KA-3771-01 - K-43, from the K-43/RS-191 junction north to the I-70/K-43 junction (except thru Enterprise), three-inch overlay, 11.7 miles, APAC Kansas Inc Shears Division, Hutchinson, KS, \$1,966,841.78.
\$1,541,000	KA-3841-01	US-56	Preservation	DK	NC	Surfacing in Dickinson County	Aug-16	Aug-16	Aug-16	Jan-16	Jan-16	Jan-16	Announced as approved on January 20, 2016, letting: Dickinson - 56-21 KA-3841-01 - U.S. 56, from the Dickinson/Marion county line north to the U.S. 56/U.S. 77 junction, milling and overlay, 4.3 miles, Shilling Construction Co. Inc. & Shilling Asphalt Inc., Manhattan, KS, \$1,309,255.00.
\$927,000	KA-4237-01	I-70	Preservation	DK	NC	Repair on I-70 in Dickinson County (FY 2016 1R Project)	Mar-16	Mar-16	Mar-16	Feb-16	Feb-16	Feb-16	Announced as approved on February 17, 2016, letting: Dickinson - 70 21 KA-4237-01 - I-70, from 0.4 mile west of K-15 (Abilene), east to 2.3 miles east of east K-43 junction, special maintenance, 8.4 miles, Interstate Improvement Inc., Faribault, MN, \$780,186.50.
\$1,449,000	KA-3091-01	K-140	Preservation	EW	NC	Bridge replacements in Ellsworth County	Jun-16	Jun-16	Jun-16	Oct-15	Oct-15	Oct-15	Announced as approved on October 21, 2015, letting: Ellsworth - 140-27 KA-3091-01 – Bridges #050 & #051 (West Spring Creek Drainage), located 1.97 and 2.1 miles east of the K-140 /K-141 junction, bridge replacement, 0.1 mile, Reece Construction Company Inc., Scandia, KS, \$1,038,155.65.
\$660,000	KA-4164-01	I-70	Preservation	EW	NC	Emergency bridge repair in Ellsworth County	Nov-15	Nov-15	Nov-15	Jul-15	Jul-15	Jul-15	

KDOT District 2, North Central

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
							as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$2,408,000	KA-4229-01	K-156	Preservation	EW	NC	K-156 in Ellsworth County (FY 2016 1R Project)	Aug-16	Aug-16	Aug-16	Dec-15	Dec-15	Dec-15	Announced as approved on December 16, 2015, letting: Ellsworth - 156-27 KA-4229-01 – K-156, from the K-156/K-140 junction, northeast to the K-156/I-70 junction, milling and overlay, 10.7 miles, Shilling Construction Co. Inc. & Shilling Asphalt Inc., Manhattan, KS, \$2,277,524.50.
\$827,000	KA-4217-01	US-77	Preservation	GE	NC	Resurfacing on US-77 in Geary County	Apr-16	Apr-16	Apr-16	Oct-15	Oct-15	Oct-15	Appears to be included in KA-4213-01, announced as approved at the October 21, 2015, letting: 106 KA-4213-01 -U.S. 77; beginning at north U.S. 56/U.S. 77 junction then north to the Dickinson/Morris county line, beginning at the Dickinson/Morris county line then north to the U.S. 77/K-209 junction, beginning at U.S. 77/K-209 junction then north to Morris/Geary county line, beginning at the Morris/Geary county line then north to 0.76 mile south of Old 40, beginning at the north city limits of Woodbine then east to the U.S. 77/K-209, beginning at Rock Springs 4-H Ranch then east to the U.S. 77/K-157 junction; milling and overlay, 30.2 miles, Hall Brothers Inc., Marysville, KS, \$2,935,023.88.
\$549,000	KA-4355-01	K-177	Preservation	GE	NC	K-177 in Geary County (FY 2016 1R Project) (Beginning 1.044 Miles South of the Geary/Riley County Line thence North to the Geary/Riley County Line.)		Aug-16	May-16		Jun-16	Jun-16	Appears to be included in KA-4357-01, announced as approved at the June 22, 2016, letting: 177-106 KA-4357-01- K-177, from 1.04 miles south of the Geary/Riley county line north to the Geary/Riley county line and from Geary/Riley county line north 6.9 miles, milling and overlay, 8.0 miles, Shilling Construction Co. Inc. & Shilling Asphalt Inc., Manhattan, KS, \$2,176,291.76.
\$2,169,000	KA-4425-01	K-57	Preservation	GE	NC	K-57 in Geary County (FY 2016 1R Project)			Apr-17			Oct-16	
\$5,714,000	KA-2191-01	US-36	Preservation	JW	NC	Pavement replacement on US-36 in Jewell County	Mar-16	Mar-16	Mar-16	Jun-15	Jun-15	Jun-15	Announced as approved on June 17, 2015, letting: Jewell - 36-45 KA-2191-01 – U.S. 36, 4.4 miles east of east U.S. 36/K-128 junction east to 1.6 miles west of west U.S. 36/K-14 junction, pavement reconstruction, 1.4 miles, Venture Corporation, Great Bend, KS, \$4,576,330.25.
\$608,000	KA-2864-01	K-28	Preservation	JW	NC	Culvert replacement on K-28 in Jewell County	Jul-15	Jul-15	Jul-15	Mar-15	Mar-15	Mar-15	Announced as approved on March 25, 2015, letting: Jewell - 28-45 KA-2864-01 – K-28, culvert #510 (Buffalo Creek Drainage) located 5.68 miles east of K-14, grading and culvert, Reece Construction Company Inc., Scandia, KS, \$442,991.15.

KDOT District 2, North Central

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
							as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$1,434,000	KA-3088-01	K-128	Preservation	JW	NC	Bridge replacement in Jewell County	May-16	May-16	May-16	Dec-15	Dec-15	Dec-15	Announced as approved on December 16, 2015, letting: Jewell - 128-45 KA-3088-01 – K-128, bridge #035 (Limestone Creek) located 0.78 mile north of the U.S. 36/K-15 junction, bridge replacement, L & M Contractors Inc., Great Bend, KS, \$1,124,309.10.
\$1,689,000	KA-2072-01	K-181	Preservation	MC	NC	Bridge replacement in Mitchell County	Mar-16	Mar-16	Mar-16	Nov-15	Nov-15	Nov-15	Announced as approved on November 18, 2015, letting: Mitchell - 181 62 KA 2072 01 – K-181, bridge #032 and culvert #521 located 0.90 mile and 0.88 mile north of Mitchell/Lincoln county line (Bacon Creek and Bacon Creek Drainage), bridge replacement, Reece Construction Company Inc., Scandia, KS, \$1,256,389.90.
\$1,437,000	KA-3292-01	K-14	Preservation	MC	NC	Channel repair in Mitchell County	Apr-18	Apr-18	Apr-18	Sep-17	Sep-17	Sep-17	
\$3,964,000	KA-3242-01	US-56	Preservation	MN	NC	Roadway rehabilitation in Marion County	May-16	Jun-16	Jun-16	Dec-15	Dec-15	Dec-15	Announced as approved on December 16, 2015, letting: Marion - 56-57 KA-3242-01 – U.S. 56, from the Marion/McPherson county line east to the east U.S. 56/K-15 junction, overlay, 8.3 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$3,606,785.35.
\$10,139,000	KA-2192-01	US-56	Preservation	MP	NC	4-Lane pavement replacement on US-56 in McPherson County	Mar-16	Mar-16		Dec-15	Dec-15		Announced as approved on December 16, 2015, letting: McPherson - 56-59 KA-2192-01 – U.S. 56, from Eby Street east to the east ramp terminal of the U.S. 56/I-135 interchange, pavement reconstruction, 1.2 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$7,872,237.43.
\$1,481,000	KA-2473-01	K-149	Preservation	MR	NC	Culvert replacements on K-149 in Morris County	May-16	May-16	May-16	Oct-15	Oct-15	Oct-15	Announced as approved on October 21, 2015, letting: Morris - 149-64 KA-2473-01 – Eight culvert replacements from 0.6 mile north of the K-149/U.S. 56 junction, north to 0.7 mile south of the K-149/K-4 junction, culvert, 0.1 mile, Reece Construction Company Inc., Scandia, KS, \$1,053,183.99.
\$980,000	KA-3089-01	US-56	Preservation	MR	NC	Bridge replacement in Morris County	Apr-16	Jun-16	Jun-16	Mar-16	Mar-16	Mar-16	Announced as approved on March 23, 2016, letting: Morris - 56-64 KA-3089-01- U.S. 56, bridge #005 (Haun Creek) located 1.64 miles east of the U.S. 56/K-149 junction, bridge replacement, Ebert Construction Co. Inc. & Subsidiary, Wamego, KS, \$807,668.71.

KDOT District 2, North Central

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
							as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$2,607,000	KA-3768-01	K-4	Preservation	MR	NC	Surfacing in Morris County	May-16	May-16	Apr-16	Dec-14	Dec-14	Dec-14	Appears to be included in 1 06 KA-4080-01, announced as approved at December 17, 2014, letting: K-4, from the K-4/K-43 junction east to the Dickinson/Morris county line; K-4, from the Morris/Dickinson county line east to the Morris/Wabaunsee county line; K-218, from the K-218/K-4 junction south to the west city limits of Herington, recycle & overlay, 41 .7 miles, Dustrol Inc., Towanda, KS, \$3,216,758.17. (KA-4080-01 also appears to include KA-3766-01 and KA-3788-01, which had an estimated cost of \$151,000.)
\$561,000	KA-4215-01	US-77	Preservation	MR	NC	Resurfacing on US-77 in Morris County	Apr-16	Apr-16	Apr-16	Oct-15	Oct-15	Oct-15	Appears to be included in KA-4213-01, announced as approved at the October 21, 2015, letting: 106 KA-4213-01 -U.S. 77; beginning at north U.S. 56/U.S. 77 junction then north to the Dickinson/Morris county line, beginning at the Dickinson/Morris county line then north to the U.S. 77/K-209 junction, beginning at U.S. 77/K-209 junction then north to Morris/Geary county line, beginning at the Morris/Geary county line then north to 0.76 mile south of Old 40, beginning at the north city limits of Woodbine then east to the U.S. 77/K-209, beginning at Rock Springs 4-H Ranch then east to the U.S. 77/K-157 junction; milling and overlay, 30.2 miles, Hall Brothers Inc., Marysville, KS, \$2,935,023.88.
\$721,000	KA-4216-01	US-77	Preservation	MR	NC	Resurfacing on US-77 in Morris County	Apr-16	Apr-16	Apr-16	Oct-15	Oct-15	Oct-15	Appears to be included in KA-4213-01, announced as approved at the October 21, 2015, letting: 106 KA-4213-01 -U.S. 77; beginning at north U.S. 56/U.S. 77 junction then north to the Dickinson/Morris county line, beginning at the Dickinson/Morris county line then north to the U.S. 77/K-209 junction, beginning at U.S. 77/K-209 junction then north to Morris/Geary county line, beginning at the Morris/Geary county line then north to 0.76 mile south of Old 40, beginning at the north city limits of Woodbine then east to the U.S. 77/K-209, beginning at Rock Springs 4-H Ranch then east to the U.S. 77/K-157 junction; milling and overlay, 30.2 miles, Hall Brothers Inc., Marysville, KS, \$2,935,023.88.

KDOT District 2, North Central

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
							as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$2,393,000	KA-4337-01	K-177	Preservation	MR	NC	K-177 in Morris County (FY 2016 1R Project)	Jun-16	Jun-16	Jul-16	May-16	May-16	May-16	Appears to be included in KA-4338-01, announced as approved at the May 25, 2016, letting: 177-106 KA-4338-01 - K-177, beginning at the Chase/Butler county line north to the Chase/Morris county line and beginning at the Chase/Morris county line north to the Council Grove city limits, surfacing, 42.4 miles, Dustrol Inc., Towanda, KS, \$3,151,641.00.
\$2,270,000	KA-3782-01	US-81	Preservation	OT	NC	Surfacing in Ottawa County	Sep-15	Sep-15	Sep-15	Jan-15	Jan-15	Jan-15	Announced as approved on January 14, 2015, letting: Ottawa - 81-72 KA-3782-01 - U.S. 81, from 6.4 miles north of U.S. 81/K-106 junction north to the Ottawa/Cloud county line, 3-inch overlay, 6.7 miles, Hall Brothers Inc. & Consolidated Subsidiaries, Marysville, KS, \$2,280,639.60.
\$2,831,000	KA-2149-01	US-36	Preservation	RP	NC	US-36 in Republic County (FY 2016 1R Project)	Jun-16	Jun-16	Aug-16	May-16	May-16	May-16	Appears to be included in KA-3497-01, announced as approved at the May 25, 2016, letting: 36-106 KA-3497-01 - U.S. 36, 1.1 miles east of U.S. 81/U.S. 36 junction east to the Washington County line and U.S. 36 beginning at the Washington County line east to U.S. 36/K-22 junction, milling and overlay, 17.6 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$2,706,376.05. (found no project number for the Washington County portion) KA-3497-01 also appears to include KA-3612-01 and KA-3613-01.
\$8,415,000	KA-3237-01	US-81	Preservation	RP	NC	Roadway reconstruction in Republic County	Jul-16	Apr-16	Apr-16	Feb-16	Feb-16	Feb-16	Announced as approved on February 17, 2016, letting: Republic - 81-79 KA-3237-01 - U.S. 81, from 8.5 miles north of the Republic/Cloud county line, north to 1 mile north of U.S. 36, pavement reconstruction, 3.7 miles, Pavers Inc., Salina, KS, \$7,442,669.22.



KDOT District 2, North Central

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
							as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$1,587,000	KA-3775-01	US-81	Preservation	RP	NC	Surfacing in Republic County	Jul-15	Jul-15	Jul-15	Dec-14	Dec-14	Dec-14	Appears to be included in KA-4043-01, announced as approved at December 17, 2014, letting: 81-79 KA-4043-01 - U.S.81, various locations- 3.566 miles north of U.S. 36 for 2.221 miles (southbound lanes only); 7.207 miles south of Nebraska line for 3.168 miles (northbound lanes only); 3.514 miles south of Nebraska line for 2.989 southbound lanes only); U.S. 81, various locations- 7.596 miles south of the Nebraska line for 0.389 mile. (northbound lanes only); 1.200 miles south of the Nebraska line to the Nebraska line (northbound lanes only); 0.525 mile south of the Nebraska line north to the Nebraska line (southbound lanes only), milling and overlay, 9.3 miles, Hall Brothers Inc & Consolidated Subsidiaries, Marysville, KS, \$2,457,900.63.
\$948,000	KA-3776-01	US-81	Preservation	RP	NC	Surfacing in Republic County	Jul-15	Jul-15	Jul-15	Dec-14	Dec-14	Dec-14	Appears to be included in KA-4043-01, announced as approved at December 17, 2014, letting: 81-79 KA-4043-01 - U.S.81, various locations- 3.566 miles north of U.S. 36 for 2.221 miles (southbound lanes only); 7.207 miles south of Nebraska line for 3.168 miles (northbound lanes only); 3.514 miles south of Nebraska line for 2.989 southbound lanes only); U.S. 81, various locations- 7.596 miles south of the Nebraska line for 0.389 mile. (northbound lanes only); 1.200 miles south of the Nebraska line to the Nebraska line (northbound lanes only); 0.525 mile south of the Nebraska line north to the Nebraska line (southbound lanes only), milling and overlay, 9.3 miles, Hall Brothers Inc & Consolidated Subsidiaries, Marysville, KS, \$2,457,900.63.
\$888,000	KA-3092-01	K-140	Preservation	SA	NC	Bridge replacement in Saline County	May-16	May-16	May-16	Nov-15	Nov-15	Nov-15	Announced as approved on November 18, 2015, letting: Saline - 140 85 KA 3092 01 – K-140, bridge #121 (West Spring Creek Drainage) located 3.46 miles east of the Saline/Ellsworth county line, bridge replacement, Reece Construction Company Inc., Scandia, KS, \$635,311.21.
\$663,000	KA-3761-01	K-4	Preservation	SA	NC	Surfacing in Saline County	May-16	May-16	Jun-16	Mar-15	Mar-15	Mar-15	Appears to be included in KA-4134-01, announced as approved at March 25, 2015, letting: 85 KA-4134-01 - K-4, from the K-4/RS-594/0ld 81 junction north to the K-4/K-1 04 junction; K-1 04, from the K-104/K-4 junction north and west to the 1-135/K-104 junction; 3-inch overlay, 4.3 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$1,347,739.19.

KDOT District 2, North Central

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
							as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$774,000	KA-3783-01	K-104	Preservation	SA	NC	Surfacing in Saline County	May-16	Jun-16	Jun-16	Mar-15	Mar-15	Mar-15	Appears to be included in KA-4134-01, announced as approved at March 25, 2015, letting: 85 KA-4134-01 - K-4, from the K-4/RS-594/Old 81 junction north to the K-4/K-1 04 junction; K-1 04, from the K-104/K-4 junction north and west to the 1-135/K-104 junction; 3-inch overlay, 4.3 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$1,347,739.19.
\$931,000	KA-4140-01	I-135	Preservation	SA	NC	Pavement marking in Saline County	Mar-16	Mar-16	Mar-16	Jun-15	Jun-15	Jun-15	Announced as approved on June 17, 2015, letting: Saline - 135-85 KA-4140-01 – I-135, Saline/McPherson county line to I-135 / U.S. 81 interchange, pavement marking, 18.8 miles, Roadsafe Traffic Systems, El Dorado, KS, \$855,751.68.
\$1,938,000	KA-3481-01	US-36	Preservation	WS	NC	US-36 in Washington County (FY 2016 1R Project)			Apr-17			Sep-16	
\$2,391,000	KA-4111-01	I-70	Preservation		NC	Sign improvements in northcentral Kansas	Oct-16	Jan-17	Jan-17	Jul-16	Oct-16	Oct-16	

KLRD, 8/31/16

**Blue:** future projects to let (from September 2016 on).

**Green:** projects that appear to have been let under a different contract number.

**Red:** projects that have not yet let (August 2016 and back).

**Yellow** start and letting dates indicate changes of 2 months or more into the future.

**Orange** start and letting dates indicate changes of 2 months or more earlier than formerly anticipated.

Project information obtained from the T-WORKS project website on 4/20/16, 6/17-20/16, and 8/29-30/16.

Letting information obtained from KDOT news releases.

KDOT District 3 (Northwest)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
							as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$1,500,000	KA-4332-01		Expansion	EL	NW	Intersection improvements in Ellis County	Apr-18	Apr-18	Apr-18	Mar-18	Mar-18	Mar-18	
\$1,019,000	C-4623-01		Local Roads	EL	NW	Bridge replacement in Ellis County	Nov-15	Nov-15	Nov-15	Oct-15	Oct-15	Oct-15	Announced as approved on October 21, 2015, letting: Ellis - 26 C-4623-01 – 2.7 miles south and 3.0 miles west of Antonino, bridge replacement, 0.3 mile, King Construction Company Inc. And Subsidiaries, Hesston, KS, \$806,095.80.
\$2,196,000	KA-2614-01	US-36	Local Roads	NT	NW	Reconstruction in the city of Norton	Apr-16	Apr-16	Apr-16	Mar-15	Mar-15	Mar-15	Announced as approved on March 25, 2015, letting: Norton - 36-69 KA-2614-01 – U.S. 36 from Brown Street to approximately 300 feet west of U.S. 283, grading and surfacing, 0.4 mile, Smoky Hill LLC, Salina, KS, \$1,932,642.33.
\$775,000	C-4838-01		Local Roads	OB	NW	Bridge replacement in Osborne County	Nov-17	Nov-17	Nov-17	Oct-17	Oct-17	Oct-17	
\$652,000	KA-4055-01	US-281	Local Roads	OB	NW	Reconstruction in the city of Osborne	Jan-18	Jan-18	Jan-18	Dec-17	Dec-17	Dec-17	
\$508,000	C-4698-01		Local Roads	PL	NW	Bridge replacement in Phillips County	Jun-16	Jun-16	Nov-16	Feb-16	Feb-16	Feb-16	Announced as approved on March 23, 2016 (from the February 17 letting): Phillips - 74 C-4698-01 - 3 miles north and 4.0 miles east of Long Island, bridge replacement, 0.3 mile, L & M Contractors Inc., Great Bend, KS, \$419,997.35.
\$2,919,000	KA-4054-01	US-281	Local Roads	RS	NW	Reconstruction in the city of Russell	Feb-17	Feb-17	Feb-17	Jan-17	Jan-17	Jan-17	
\$843,000	KA-3556-01	K-23	Local Roads	SD	NW	Reconstruction in the city of Hoxie	Jul-15	Jul-15	Jul-15	Apr-15	Apr-15	Apr-15	Announced as approved on May 20, 2015 (from the April 22 letting): Sheridan - K023-90 KA-3556-01 - K-23, from U.S. 24 North to Hoxie city limit, grading and surfacing, 0.1 mile, Smoky Hill LLC, Salina, KS, \$698,210.26.
\$546,000	TE-0418-01		Local Roads	SH	NW	Replacement of historic brick street in Goodland	Nov-16	Nov-16	Nov-16	Oct-16	Oct-16	Oct-16	
\$971,000	KA-3550-01	US-24	Local Roads	TH	NW	Reconstruction in the city of Colby		Jul-16	Jul-16		Jan-16	Jan-16	Announced as approved from the January 20, 2016, letting: 24-97 KA-3550-01 - U.S.24, from K-25 west 2,850 feet along U.S. 24, milling and overlay, 0.5 mile, Sporer Land Development Inc., Oakley, KS, \$809,871 .50.
\$838,000	U-0751-01	K-25	Local Roads	TH	NW	Road improvements in the city of Colby	Jul-17	Jul-17	Jul-17	Jun-17	Jun-17	Jun-17	
\$779,000	KA-2615-01	K-27	Local Roads	WA	NW	Reconstruction in Sharon Springs	Jul-15	Jul-15	Jul-15	Feb-15	Feb-15	Feb-15	Announced as approved on March 25, 2015 (from the Feb. 18 letting): Wallace - 27-100 KA-2615-01 – K-27, from North Front Street south 765 feet, surfacing, 0.1 mile. (State Funds) (amount from <a href="https://www.bidx.com/ks/bidsummary?lettingid=102">https://www.bidx.com/ks/bidsummary?lettingid=102</a> ) (geometric improvement, no federal funds)
not listed	KA-2371-01	K-383	Modernization	NT	NW	Reconstruction of K-383 in Norton County	Mar-19	TBD	not listed	Sep-18	TBD	not listed	Announced as delayed, April 2016; announcement lists construction cost of \$22,990,000
not listed	KA-2372-01	K-383	Modernization	PL	NW	Roadway reconstruction in Phillips County	Nov-17	TBD	not listed	Oct-17	TBD	not listed	Announced as delayed, April 2016; announcement lists construction cost of \$31,000,000
\$47,313,000	KA-2370-01	US-281	Modernization	RS	NW	Grading and surfacing on US-281 in Russell County	Aug-18	TBD	TBD	Jun-18	TBD	TBD	Announced as delayed, April 2016; announcement lists construction cost of \$39,900,000

KDOT District 3 (Northwest)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$797,000	KA-3982-01		Modernization	TH	NW	Local road construction in Colby	Mar-16	Mar-16	Mar-16	Feb-16	Feb-16	Feb-16	
\$5,208,000	KA-4092-01	K-27	Preservation	CN	NW	Surfacing in Cheyenne County	Jun-16	Jun-16	Jun-16	Sep-15	Sep-15	Sep-15	Announced as approved on September 23, 2015, letting: Cheyenne - 27-12 KA-4092-01 - K-27, from west junction of U.S. 36/K-27 north to the Kansas/Nebraska state line, milling and overlay, 21.1 miles, Venture Corporation, Great Bend, KS, \$4,673,224.20.
\$3,257,000	KA-4383-01	US-36	Preservation	CN	NW	US-36 in Cheyenne County (FY 2016 1R Project)			Apr-17			Sep-16	
\$1,316,000	KA-3101-01	US-83	Preservation	DC	NW	Bridge replacement in Decatur County	Jun-16	Jul-16	Jul-16	Sep-15	Sep-15	Sep-15	Announced as approved on September 23, 2015, letting: Decatur - 83-20 KA-3101-01 - Bridge #011 (Sappa Creek Drainage), on U.S. 83 located 0.76 mile south of the U.S. 83/U.S. 36 junction, bridge replacement, Bridges Inc., Newton, KS, \$998,410.50.
\$6,356,000	KA-3246-01	US-36	Preservation	DC	NW	Surfacing in Decatur County	Aug-16	Aug-16	Aug-16	Oct-15	Oct-15	Oct-15	Announced as approve on October 21, 2015, letting: Decatur - 36-20 KA-3246-01 - U.S. 36, from the east city limits of Oberlin, east to the Decatur/Norton county line, milling and overlay, 18.1 miles, Venture Corporation, Great Bend, KS, \$5,740,910.34.
\$1,413,000	KA-4299-01	US-36	Preservation	DC	NW	Surfacing on US-36 in Decatur County	Jun-16	Apr-17	Apr-17	May-16	Aug-16	Aug-16	Announced as approved at August 17, 2016, letting: U.S. 36, beginning at the Rawlins/Decatur county line east 11.0 miles to the start of the Portland Cement Concrete Pavement in Oberlin, milling and overlay, 11.0 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$1,246,241.96.
\$1,963,000	KA-4384-01	K-383	Preservation	DC	NW	K-383 in Decatur County (FY-2016 1R Project)			Apr-17			Sep-16	
\$1,094,000	KA-4405-01	US-83	Preservation	DC	NW	Part to Host 83-106 KA-4406-01 (FY 2016 1R Project)			Apr-17			Oct-16	
\$1,456,000	KA-3671-01	US-183	Preservation	EL	NW	Surfacing in Ellis County	Apr-16	Jun-16	Jun-16	Nov-14	Nov-14	Nov-14	Announced as approved on November 19, 2014, letting: Ellis - 183-26 KA-3671-01 - U.S. 183, from the Ellis/Rush county line north 11.371 miles to the U.S. 183/U.S. 183 Bypass junction, milling and overlay, 11.4 miles, Venture Corporation, Great Bend, KS, \$1,530,269.12.
\$2,027,000	KA-4182-01	I-70	Preservation	EL	NW	Bridge redeck on Bridges #038 & #039 in Ellis County	Dec-16	Dec-16	Sep-16	May-16	May-16	May-16	Announced as approved at May 25, 2016, letting: I-70, bridges #038 and #039, located 3.62 miles east of the K 255 junction, bridge deck, Bridges Inc., Newton, KS, \$1,977,979.63.
\$2,266,000	KA-3247-01	US-24	Preservation	GH	NW	Surfacing in Graham County	Jul-16	Apr-16	Apr-16	Oct-15	Oct-15	Oct-15	Announced as approved on October 21, 2015, letting: Graham - 24-33 KA-3247-01 - From the east city limits of Hill City, east to 0.2 mile west of the U.S. 24/K-18 junction, milling and overlay, 8.0 miles, Venture Corporation, Great Bend, KS, \$2,161,867.87.
\$52,512,000	KA-0726-01	I-70	Preservation	GO	NW	I-70 improvements in Gove County	May-17	May-17	May-17	Apr-17	Apr-17	Apr-17	



KDOT District 3 (Northwest)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$59,588,000	KA-0727-01	I-70	Preservation	GO	NW	I-70 Improvements in Gove County	May-19	May-19	May-19	Apr-19	Apr-19	Apr-19	
\$2,246,000	KA-3082-01	K-23	Preservation	GO	NW	Bridge replacements in Gove County		Nov-16	Nov-16		Oct-16	Oct-16	
\$296,000	KA-3664-01	K-25	Preservation	LG	NW	Surfacing in Logan County (Russell Springs north to west junction of US-40/K-25)		Aug-15	Aug-15		Oct-14	Oct-14	Appears to be included in bid 55 KA-3976-01 - K-25, from the north city limits of Russell Springs north to the west junction of U.S. 40/K-25; U.S. 40, from the Logan/Wallace county line east to concrete pavement (0.25 mile west of west U.S. 40/U.S. 83 junction), conventional seal, 46.8 miles, Heft And Sons LLC, Greensburg, KS, \$1,270,287.10.
\$887,000	KA-3667-01	US-40	Preservation	LG	NW	Surfacing in Logan County	Aug-15	Aug-15	Aug-15	Oct-14	Oct-14	Oct-14	Appears to be included in KA-3976-01, announced as approved at October 22, 2014, letting: 55 KA-3976-01 - K-25, from the north city limits of Russell Springs north to the west junction of U.S. 40/K-25; U.S. 40, from the Logan/Wallace county line east to concrete pavement (0.25 mile west of west U.S. 40/U.S. 83 junction), conventional seal, 46.8 miles, Heft And Sons LLC, Greensburg, KS, \$1,270,287.10. Also appears to include KA-3664-01.
\$4,718,000	KA-3669-01	US-83	Preservation	LG	NW	Surfacing in Logan County	Aug-15	Aug-15	Aug-15	Oct-14	Oct-14	Oct-14	Announced as approved on October 22, 2014, letting: Logan - 83-55 KA-3669-01 - U.S. 83, from the Logan/Scott county line north 29.1 miles to the east junction of U.S. 83/U.S. 40, milling and overlay, 29.1 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$5,056,814.05.
\$1,441,000	KA-4395-01	K-25	Preservation	LG	NW	K-25 in Logan County (FY 2016 1R Project)			Apr-17			Sep-16	
\$635,000	KA-3093-01	K-9	Preservation	NT	NW	Bridge replacement in Norton County	Jun-16	Jun-16	Jun-16	Sep-15	Sep-15	Sep-15	Announced as approved on September 23, 2015, letting: Norton - 9-69 KA-3093-01 - Bridge #044 (North Fork Solomon River Drainage), on K-9 located 11.65 miles east of the Norton/Decatur county line, bridge replacement, Venture Corporation, Great Bend, KS, \$741,631.56.
\$1,208,000	KA-4407-01	K-18	Preservation	OB	NW	Part to Host 18-106 KA-4409-01 (FY 2016 1R Project)			Apr-17			Oct-16	
\$551,000	KA-4239-01	US-36	Preservation	PL	NW	Repair on US-36 in Phillips County (FY 2016 1R Project)	Jun-16	Jun-16	Jul-16	Feb-16	Feb-16	Feb-16	Announced as approved on February 17, 2016, letting: Phillips - 36-74 KA-4239-01 - U.S. 36, from the east city limits of Phillipsburg, east 13.58 miles to the Phillips/Smith county line, sealing, 13.6 miles, Mid America Road Builders Inc., Platte City, MO, \$534,935.90.
\$2,888,000	KA-4398-01	US-183	Preservation	PL	NW	US-183 in Phillips County (FY 2016 1R Project)			Apr-17			Sep-16	
\$1,613,000	KA-4399-01	K-383	Preservation	PL	NW	K-383 in Phillips County (FY 2016 1R Project)			Apr-17			Sep-16	



KDOT District 3 (Northwest)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$1,114,000	KA-3670-01	K-117	Preservation	RA	NW	Surfacing in Logan County [Rawlins County]	Aug-15	Aug-15	Aug-15	Oct-14	Oct-14	Oct-14	Announced as approved on October 22, 2014, letting: Rawlins -117-77 KA-3670-01 - K-117, from the U.S. 36/K-117 junction, north to the Kansas/Nebraska state line, recycle and overlay, 12.0 miles, Bettis Asphalt & Construction Inc., Topeka, KS, \$1,141,821.36.
\$1,250,000	KA-4298-01	K-25	Preservation	RA	NW	Surfacing on K-25 in Rawlins County	Jun-16	Apr-17	Apr-17	May-16	Aug-16	Aug-16	Announced as approved at August 17, 2016, letting: K-25, beginning at the U.S. 36/K 25 junction north 13.2 miles to the Kansas/Nebraska state line, surfacing, 13.2 miles, Bettis Asphalt & Construction Inc., Topeka, KS, \$766,141.35.
\$2,032,000	KA-2088-01	K-258	Preservation	RO	NW	Bridge removal in Rooks County	Nov-15	Nov-15	Nov-15	Jul-15	Jul-15	Jul-15	Announced as approved on July 22, 2015, letting: Rooks - 258-82 KA-2088-01 – Bridge #006 located at the K-258/U.S. 24 junction, bridge replacement, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$1,758,994.71.
\$4,388,000	KA-3647-01	K-18	Preservation	RO	NW	Surfacing in Rooks County	Sep-16	Sep-16	Apr-17	Oct-15	Oct-15	Oct-15	Announced as approved on October 21, 2015, letting: Rooks - 18-82 KA-3647-01 – From the K-18/U.S. 183 junction, east to the Rooks/Osborne county line, milling and overlay, 14.9 miles, Venture Corporation, Great Bend, KS, \$4,068,919.70.
\$10,390,000	KA-4025-01	I-70	Preservation	RS	NW	Surfacing on I-70 in Russell County	Jul-15	Jul-15	Jul-15	Nov-14	Nov-14	Nov-14	Announced as approved on November 19, 2014, letting: Russell - 70-84 KA-4025-01 - I-70, from the U.S. 281/I-70 junction (Exit 184) east 20.06 miles to the Russell/Ellsworth county line, milling and overlay, 20.1 miles, Venture Corporation, Great Bend, KS, \$10,602,993.13.
\$1,155,000	KA-4382-01	I-70	Preservation	RS	NW	I-70 in Russell County (FY 2016 1R Project)			Apr-17			Sep-16	
\$1,350,000	KA-4397-01	US-281	Preservation	RS	NW	US-281 in Russell County (FY 2016 1R Project)			Apr-17			Sep-16	
\$688,000	KA-4408-01	K-18	Preservation	RS	NW	Part to Host 18-106 KA-4409-01 (FY 2016 1R Project)			Apr-17			Oct-16	
\$17,430,000	KA-0751-01	US-83	Preservation	SD	NW	Improvements in Sheridan County	Feb-16	Feb-16	Feb-16	Jun-15	Jun-15	Jun-15	Announced as approved on June 17, 2015, letting: Sheridan - 83-90 KA-0751-01 – Thomas-Sheridan county line east to junction U.S. 83/K-23, grading and surfacing, 11.3 miles, Venture Corporation, Great Bend, KS, \$15,119,446.77.
\$508,000	KA-2198-01	K-383	Preservation	SD	NW	Improvements in Sheridan County	Jul-15	Jul-15	Jul-15	Jun-15	Jun-15	Jun-15	Announced as approved on June 17, 2015, letting: Sheridan - 383-90 KA-2198-01 – K-383, K-383/U.S. 83 junction, east to Decatur/Sheridan county line, milling and overlay, 1.3 miles, Venture Corporation, Great Bend, KS, \$461,703.95.

KDOT District 3 (Northwest)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$1,888,000	KA-4300-01	I-70	Preservation	SH	NW	Surfacing on I-70 in Sherman County	Jun-16	Apr-17	Apr-17	May-16	Aug-16	Aug-16	Appears to be included in KA-4303-01, announced as approved at the August 17, 2016, letting: 106 KA 4303 01 – I-70, beginning 0.1 mile east of the I 70/K 253 Interchange then east 7.9 miles to the Sherman/Thomas county line; K-253, beginning at the south radius of I-70 north 0.7 mile to the Old U.S. 24/K 253 junction; and I-70, beginning at the Sherman/Thomas county line east 0.5 mile, ultra thin bonded asphalt surfacing, 9.0 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$1,595,496.40.
\$1,995,000	KA-4302-01	K-253	Preservation	SH	NW	Surfacing on K-253 in Sherman County	Jun-16	Apr-17	Apr-17	May-16	Aug-16	Aug-16	Appears to be included in KA-4303-01, announced as approved at August 17, 2016, letting: 106 KA-4303-01 - I-70, beginning 0.1 mile east of the 1-70/K-253 Interchange then east, 7.9 miles to the Sherman/Thomas county line; K-253, beginning at the south radius of 1-70 north 0.7 mile to the Old U.S. 24/K-253 junction; and I-70, beginning at the Sherman/Thomas county line east 0.5 mile, ultra thin bonded asphalt surfacing, 9.0 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$1,595,496.40.
\$578,000	KA-4326-01	I-70	Preservation	SH	NW	Guard fence replacement	Apr-17	Apr-17	Apr-17	Feb-17	Feb-17	Feb-17	
\$59,395,000	KA-0721-01	I-70	Preservation	TH	NW	Pavement replacement on I-70 in Thomas County	Jun-17	Jun-17	Jun-17	Apr-17	Apr-17	Apr-17	
\$71,247,000	KA-0722	I-70	Preservation	TH	NW	Pavement replacement on I-70 in Thomas County		Summer 2020	Summer 2020		Summer 2020	Spring 2020	
\$1,220,000	KA-3081-01	US-83	Preservation	TH	NW	Bridge replacement in Thomas County	Feb-16	May-16	May-16	Jan-16	Jan-16	Jan-16	Announced as approved on January 20, 2016, letting: Thomas - 83-97 KA-3081-01 - U.S. 83, bridge #040 located 0.44 mile south of the U.S. 83/U.S. 24 junction, bridge replacement, Klaver Construction Company Inc., Kingman, KS, \$920,374.25.
\$5,538,000	KA-4191-01	I-70	Preservation	TH	NW	Surfacing in Thomas County	Apr-16	Apr-16	Apr-16	Aug-15	Aug-15	Aug-15	Announced as approved on August 19, 2015, letting: Thomas - 70-97 KA-4191-01 - I-70, from east of the I-70/County Road K interchange southeast to the Thomas/Logan county line, milling and overlay, 11.9 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$5,197,844.15.
\$1,488,000	KA-4297-01	US-83	Preservation	TH	NW	Surfacing on US-83 in Thomas County	Jun-16	Aug-16	Aug-16	May-16	Jun-16	Jun-16	Announced as approved at June 22, 2016, letting: 83-97 KA-4297-01 - U.S. 83, beginning at the U.S. 24/U.S. 83 junction north 11 .5 miles to the Sheridan/Thomas county line, 1.5-inch overlay, 11 .5 miles, Venture Corporation, Great Bend, KS, \$1,410,163.10.

KDOT District 3 (Northwest)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$1,984,000	KA-4301-01	I-70	Preservation	TH	NW	Surfacing on I-70 in Thomas County	Jun-16	Apr-17	Apr-17	May-16	Aug-16	Aug-16	Appears to be included in KA-4303-01, announced as approved at the August 17, 2016, letting: 106 KA 4303 01 – I-70, beginning 0.1 mile east of the I 70/K 253 Interchange then east 7.9 miles to the Sherman/Thomas county line; K-253, beginning at the south radius of I-70 north 0.7 mile to the Old U.S. 24/K 253 junction; and I-70, beginning at the Sherman/Thomas county line east 0.5 mile, ultra thin bonded asphalt surfacing, 9.0 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$1,595,496.40.

*KLRD, 8/31/16*

**Blue:** future projects to let (from September 2016 on).  
**Green:** projects that appear to have been let under a different contract number.  
**Red:** projects that have not yet let (August 2016 and back).

**Yellow** start and letting dates indicate changes of 2 months or more into the future.  
**Orange** start and letting dates indicate changes of 2 months or more earlier than formerly anticipated.

Project information obtained from the T-WORKS project website on 4/20/16, 6/17-20/16, and 8/29-30/16.

Letting information obtained from KDOT news releases.

KDOT District 4 (Southeast)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
							as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$33,288,000	KA-1553-02	US-69	Expansion	BB	SE	Construct upgradable expressway in Bourbon County	Jul-17	Mar-17	Mar-17	Jun-17	Oct-16	Oct-16	Announced as delayed, April 2016; announcement lists construction cost of \$26,492,902; according to press reports Senator LaTurner said in press release June 2, 2016, this would go ahead
\$54,718,000	KA-1005-02	US-166	Expansion	CK	SE	Highway improvements on US-166 in Cherokee County	Sep-17	TBD	TBD	Aug-17	TBD	TBD	Announced as delayed, April 2016; announcement lists construction cost of \$45,800,000
\$785,000	KA-4148-01		Expansion	CK	SE	Street improvements in Baxter Springs	Jul-16	Jul-16	Jul-17	Jun-16	Jun-16	Jun-17	
\$31,553,000	KA-1554-02	US-69	Expansion	CR	SE	Construct upgradable expressway in Crawford County	Jul-17	TBD	TBD	Jun-17	TBD	TBD	Announced as delayed, April 2016; announcement lists construction cost of \$25,060,575
\$27,777,000	KA-1554-03	US-69	Expansion	CR	SE	Road improvements in Crawford County	Aug-17	TBD	TBD	Jun-17	TBD	TBD	Announced as delayed, April 2016; announcement lists construction cost of \$24,174,000
\$4,330,000	KA-2375-03	US-400	Expansion	GW	SE	Passing lanes on US-400 in southeast Kansas	Apr-16	May-16	May-16	Feb-15	Feb-15	Feb-15	Announced as approved on February 18, 2015, letting: Greenwood - 400-37 KA-2375-03 – U.S. 400, from the Greenwood/Butler county line east 2.5 miles, grading and surfacing, 2.5 miles, Bettis Asphalt & Construction Inc., Topeka, KS, \$3,938,097.50.
\$4,053,000	KA-2375-04	US-400	Expansion	GW	SE	Passing lanes on US-400 in southeast Kansas	Apr-16	May-16	May-16	Feb-15	Feb-15	Feb-15	Announced as approved on February 18, 2015, letting: Greenwood - 400-37 KA-2375-04 – U.S. 400, from 5 miles east of Butler/Greenwood county line east for 2.5 miles, grading and surfacing, 2.5 miles, Bettis Asphalt & Construction Inc., Topeka, KS, \$3,356,785.57.
\$5,405,000	KA-2375-05	US-400	Expansion	GW	SE	Passing lanes on US-400 in southeast Kansas	Jul-15	Jul-15	Jul-15	Feb-15	Feb-15	Feb-15	Announced as approved on February 18, 2015, letting: Greenwood - 400-37 KA-2375-05 – U.S. 400, from 1.7 miles east of U.S. 400/K-99 east junction east for 2 miles, grading and surfacing, 2.0 miles, Koss Construction Co., Topeka, KS, \$4,638,650.36.
\$5,613,000	KA-2375-09	US-400	Expansion	LB	SE	Passing lanes on US-400 in southeast Kansas	Feb-16	Feb-16	Feb-16	Feb-15	Feb-15	Feb-15	Announced as approved in February 18, 2015, letting: U.S. 400, from 5 miles southeast of U.S. 400/U.S. 59 east 2 miles, grading and surfacing, 2.0 miles, Shilling Construction Co. Inc. & Subsidiaries, Manhattan, KS, \$3,923,085.14.
\$1,000,000	KA-1717-01		Expansion	MG	SE	Local roadway improvements in Coffeyville	Jul-16	Dec-16	Dec-16	Jun-16	Nov-16	Nov-16	
\$15,914,000	KA-2374-01	US-169	Expansion	MG	SE	US-169 highway improvement in Montgomery County	Mar-17	TBD	TBD	Jan-17	TBD	TBD	Announced as delayed, April 2016; announcement lists construction cost of \$13,464,000
\$825,000	KA-2374-02	US-169	Expansion	MG	SE	US-169 highway improvement in Montgomery County (SKO railroad crossing)	Mar-17	TBD	Mar-17	Jan-17	TBD	Jan-17	Announced as delayed, April 2016; announcement lists construction cost of \$768,605
\$6,507,000	KA-2379-01	US-75	Expansion	MG	SE	Construct 4-Lane on US-75 in Montgomery County	Nov-16	TBD	TBD	Sep-16	TBD	TBD	Announced as delayed, April 2016; announcement lists construction cost of \$5,565,000



KDOT District 4 (Southeast)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$2,631,000	KA-2373-02	K-68	Expansion	MI	SE	Road improvements in Miami County	Aug-16	TBD	TBD	Jul-16	TBD	TBD	Announced as delayed, April 2016; announcement lists construction cost of \$2,260,000
\$13,560,000	KA-2373-03	K-68	Expansion	MI	SE	Highway improvements on K-68 in Miami County	Dec-18	TBD	TBD	Jan-18	TBD	TBD	Announced as delayed, April 2016; announcement lists construction cost of \$11,500,000
\$1,555,000	KA-2375-06	US-400	Expansion	WL	SE	Passing lanes on US-400 in southeast Kansas	Aug-15	Aug-15	Aug-15	Feb-15	Feb-15	Feb-15	Announced as approved on February 18, 2015, letting: Wilson - 400-103 KA-2375-06 - U.S. 400, from 1.5 miles east of Wilson/Greenwood county line east for 2 miles, grading and surfacing, 2.0 miles, Koss Construction Co., Topeka, KS, \$1,392,032.56.
\$797,000	KA-2375-01	US-400	Expansion		SE	Passing lane evaluation on US-400 in southeast Kansas	Aug-15	Aug-15	Aug-15	Jun-16	Jun-16	Jun-16	
\$565,000	C-4683-01		Local Roads	BB	SE	Safety improvements in Bourbon County	Oct-16	Oct-16	Jan-17	Sep-16	Sep-16	Dec-16	
\$944,000	KA-2822-01	US-69	Local Roads	BB	SE	Road improvements in Ft Scott	Apr-16	May-16	May-16	Sep-15	Sep-15	Sep-15	Announced as approved on October 21, 2015 (from the September 23 letting): Bourbon - 69-6 KA-2822-01 - U.S. 69, from S National Avenue to 23rd Street, to 19th Street then to Huntington, grade & surfacing, 0.4 mile, La Forge & Budd Construction Company Inc., Parsons, KS, \$792,320.40.
\$2,985,000	U-0040-01	US-69	Local Roads	BB	SE	Street improvements in Fort Scott	Apr-16	May-16	May-16	Sep-15	Sep-15	Sep-15	Announced as approved on October 21, 2015 (from the September 23 letting): Bourbon - 69-6 U-0040-01 - Intersection of U.S. 69 and 23rd Street and intersection of U.S. 69 and 18th Street, surfacing, 0.5 mile, La Forge & Budd Construction Company Inc., Parsons, KS, \$2,031,562.55.
\$3,840,000	U-2290-01		Local Roads	BB	SE	Road improvements in Fort Scott	Jul-15	Jul-15	Jul-15	Nov-14	Nov-14	Nov-14	Announced as approved on November 19, 2014, letting: Bourbon - 6 U-2290-01 - Fort Scott, National from 13th Street to 6th Street, grade and surfacing, 0.7 mile, Amino Brothers Company Inc., Kansas City, KS, \$3,447,080.20.
\$611,000	C-4845-01		Local Roads	CF	SE	Bridge replacement in Coffey County	Nov-17	Nov-17	Nov-17	Oct-17	Oct-17	Oct-17	
\$1,112,000	TE-0446-01		Local Roads	CF	SE	Downtown streetscape in the City of Lebo		Oct-17	Oct-17		Sep-17	Sep-17	
\$642,000	C-4399-01		Local Roads	CK	SE	Bridge replacement in Cherokee County	Dec-15	Dec-15	Dec-15	Sep-15	Sep-15	Sep-15	Announced as approved on October 21, 2015 (from the September 23 letting): Cherokee - 11 C-4399-01 - 0.8 miles south and 2.8 miles east of Neutral, grading, bridge and surfacing, 0.1 mile, B & B Bridge Company LLC, St Paul, KS, \$493,645.65.
\$662,000	KA-3050-01	US-69A	Local Roads	CK	SE	Reconstruction in Baxter Springs	Jul-16	Sep-16	Sep-16	Jun-16	Aug-16	Aug-16	
\$615,000	KA-4051-01	US-69A	Local Roads	CK	SE	Reconstruction in the city of Baxter Springs	Feb-17	Feb-17	Feb-17	Jan-17	Jan-17	Jan-17	



KDOT District 4 (Southeast)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$891,000	C-4626-01		Local Roads	CQ	SE	Bridge replacement in Chautauqua County	Mar-16	Mar-16	Mar-16	Oct-15	Oct-15	Oct-15	Announced as approved on November 18, 2015 (from the October 21 letting): Chautauqua - 10 C 4626 01 – 1.0 mile north and 1.0 mile east of Cloverdale, bridge replacement, 0.1 mile, King Construction Company Inc. and Subsidiaries, Hesston, KS, \$750,199.25.
\$912,000	C-4727-01		Local Roads	CR	SE	Bridge replacement in Crawford County	Nov-16	Nov-16	Nov-16	Oct-16	Oct-16	Oct-16	
\$1,151,000	KA-3552-01	K-7	Local Roads	CR	SE	Intersection improvements in the city of Girard	Apr-16	Apr-16	Apr-16	Feb-16	Feb-16	Feb-16	Announced as approved at February 17, 2016, letting: 07-19 KA-3552-01- Girard Geometric Improvement, K-47/K-7 intersection, intersection improvement, 0.3 mile, Amino Brothers Company Inc. , Kansas City, KS, \$950,539.82.
\$900,000	TE-0393-01		Local Roads	CR	SE	Ped/bike path in Pittsburg	Sep-15	Sep-15	Sep-15	Jun-15	Jun-15	Jun-15	Announced as approved on July 22, 2015 (from the June 17 letting): Crawford -19 TE-0393-01 – Pedestrian/bicycle path; Broadway and 12th Street east to Michigan and 12th Street, to Schlanger Park and through to 4th Street, pedestrian & bicycle paths, B & B Bridge Company LLC, St. Paul, KS, \$777,771.52.
\$4,370,000	TE-0406-01		Local Roads	CR	SE	Ped/bike path in Pittsburg; amended to street widening & multi-use path in Pittsburg	Jul-16	Nov-17	Nov-17	Jun-16	Oct-17	Oct-17	
\$1,765,000	TE-0419-01		Local Roads	CR	SE	Streetscape in Girard	Jul-16	Jul-16	Jul-16	Jun-16	Jun-16	Jun-16	
\$610,000	U-0699-01	K-126	Local Roads	CR	SE	Road improvements in Pittsburg	Jul-17	Jul-17	Jul-17	Jun-17	Jun-17	Jun-17	
\$513,000	KA-4053-01	K-68	Local Roads	FR	SE	Geometric improvement on K-68 in Ottawa	Apr-17	Apr-17	Apr-17	Mar-17	Mar-17	Mar-17	
\$1,030,000	C-4627-01		Local Roads	GW	SE	Bridge replacement in Greenwood County	Mar-16	Mar-16	Mar-16	Dec-15	Dec-15	Dec-15	Announced as approved on December 16, 2015, letting: Greenwood - 37 C-4627-01 – Three miles east and 1.5 miles south of Madison, bridge replacement, 0.8 mile, King Construction Company Inc. and Subsidiaries, Hesston, KS, \$839,973.80.
\$943,000	C-4836-01		Local Roads	GW	SE	Bridge replacement in Greenwood County	Nov-17	Nov-17	Nov-17	Oct-17	Oct-17	Oct-17	
\$683,000	C-4668-01		Local Roads	LB	SE	Bridge replacement in Labette County	Jul-16	Jul-16	Jul-16	Jun-16	Jun-16	Jun-16	
\$1,170,000	C-4595-01		Local Roads	MG	SE	Road safety improvements in Montgomery County	Sep-15	Sep-15	Sep-15	May-15	May-15	May-15	Announced as approved on June 17, 2015 (from the May 20 letting): Montgomery - 63 C-4595-01 – 10 miles of County Road 3900 from U.S. 166 north to County Road 3800, grading, 10.0 miles, Mission Construction Co. Inc., St Paul, KS, \$978,560.10.
\$953,000	KA-3039-01	US-166	Local Roads	MG	SE	Intersection improvements in Coffeyville	Mar-16	Mar-16	Mar-16	Jan-16	Jan-16	Jan-16	Announced as approved on February 17, 2016 (from the January 20 letting): Montgomery - 166-63 KA-3039-01 - Intersection of U.S. 166/169 and 8th Street, intersection improvement, Jeff Graham Construction, LLC, Coffeyville, KS, \$763,907.34.
\$1,234,000	KA-4052-01	US-75	Local Roads	MG	SE	Geometric improvement on US-75 in Independence	Feb-17	Feb-17	Feb-17	Jan-17	Jan-17	Jan-17	

KDOT District 4 (Southeast)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$1,196,000	KA-4255-01	US-166	Local Roads	MG	SE	Geometric improvement in the city of Coffeyville	Feb-18	Feb-18	Feb-18	Jan-18	Jan-18	Jan-18	
\$777,000	U-0190-01	US-75	Local Roads	MG	SE	Road improvements in the city of Independence	Aug-15	Aug-15	Aug-15	Jul-15	Jul-15	Jul-15	
\$767,000	U-0330-01	US-166	Local Roads	MG	SE	Road improvements in Coffeyville	Oct-16	Oct-16	Apr-17	Sep-16	Sep-16	Mar-17	
\$509,000	U-0565-01	US-75	Local Roads	MG	SE	Road improvements in Independence	Jul-17	Jul-17	Jul-17	Jun-17	Jun-17	Jun-17	
\$3,036,000	C-4703-01		Local Roads	MI	SE	Bridge replacement in Miami County	Nov-16	Nov-16	Dec-16	Oct-16	Oct-16	Nov-16	
\$604,000	C-4624-01		Local Roads	NO	SE	Bridge replacement in Neosho County	Dec-15	Dec-15	Dec-15	Oct-15	Oct-15	Oct-15	Announced as approved on November 18, 2015 (from the October 21 letting): Neosho - 67 C 4624 01 – 5.9 miles east of Chanute, bridge replacement, 0.1 mile, B & B Bridge Company LLC, St. Paul, KS, \$505,765.20.
\$1,270,000	C-4831-01		Local Roads	WL	SE	Bridge replacement in Wilson County	Nov-17	Nov-17	Nov-17	Oct-17	Oct-17	Oct-17	
\$883,000	C-4696-01		Local Roads	WO	SE	Bridge replacement in Woodson County	Oct-16	Oct-16	Nov-16	Sep-16	Sep-16	Oct-16	
\$29,497,000	KA-2380-01	US-169	Modernization	AN	SE	Roadway reconstruction in Anderson County	May-17	TBD	TBD	Mar-17	TBD	TBD	Announced as delayed, April 2016; announcement lists construction cost of \$25,016,598
\$634,000	KA-2846-01	US-59	Modernization	AN	SE	Intersection improvement in Garnett	Jul-16	Apr-17	Apr-17	Jun-16	Apr-17	Apr-17	
\$806,000	KA-4144-01	US-69	Modernization	BB	SE	Roadway improvements in Fort Scott	Apr-16	Apr-16	Apr-16	Apr-16	Apr-16	Apr-16	
\$48,052,000	KA-1586-01	K-7	Modernization	CK	SE	Roadway reconstruction in Cherokee County	Apr-16	Jun-16	Jun-16	Mar-16	Mar-16	Mar-16	Announced as approved on March 23, 2016, letting: Cherokee - 7-11 KA-1586-01 - K-7, from K-7/U.S. 160 junction (Columbus) north to the Cherokee/Crawford county line, grading, bridge and surfacing, 11.1 miles, Koss Construction Co., Topeka, KS, \$35,123,661.75.
\$1,431,000	KA-4283-01	US-59	Modernization	LB	SE	US-59 Intersection Improvements in Parsons, KS	Aug-16	Aug-16	Feb-17	Aug-16	Aug-16	Jan-17	
\$1,908,000	KA-2821-01	K-68	Modernization	MI	SE	K-68 intersection improvements in Louisburg	Aug-16	Aug-16	Aug-16	Aug-16	Aug-16	Aug-16	
\$2,166,000	KA-3835-01	K-31	Preservation	AN	SE	Surfacing in Anderson County on K-31	Apr-16	Apr-16	Apr-16	Nov-14	Nov-14	Nov-14	Appears to be included in 31-106 KA-4083-01, announced as let November 19, 2014: 31 -106 KA-4083-01 - K-31 : from the Anderson/Coffey county line west and south to the north junction of U.S. 59/K-31 ; from the Coffey/Osage county line to the Coffey/Anderson county line; and from east junction 1-35/K-31 to the Osage/Coffey county line, milling and overlay, 30.0 miles, Shilling Construction Co. Inc. & Subsidiaries, Manhattan, KS, \$2,809,835.55.

KDOT District 4 (Southeast)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$943,000	KA-3836-01	K-31	Preservation	CF	SE	Surfacing on K-31 in Coffey County	Apr-16	Apr-16	Aug-16	Nov-14	Nov-14	Nov-14	Appears to be included in 31-106 KA-4083-01, announced as let November 19, 2014: 31 -106 KA-4083-01 - K-31: from the Anderson/Coffey county line west and south to the north junction of U.S. 59/K-31; from the Coffey/Osage county line to the Coffey/Anderson county line; and from east junction 1-35/K-31 to the Osage/Coffey county line, milling and overlay, 30.0 miles, Shilling Construction Co. Inc. & Subsidiaries, Manhattan, KS, \$2,809,835.55.
\$578,000	KA-4334-01	US-75	Preservation	CF	SE	Surfacing in Coffey County on US-75	Jun-16	Jun-16	Aug-16	May-16	May-16	May-16	Appears to be included in KA-4335-01, announced as approved at May 25, 2016, letting: 75 106 KA 4335 01 - U.S. 75, from the north city limits of Yates Center north to the Coffey county line and U.S. 75 from the Coffee county line north 4.09 miles to the south edge of wearing surface of bridge #056 north of the north K- 58 junction, ultra-thin bonded asphalt surfacing, 14.6 miles, Dustrol Inc., Towanda, KS, \$1,793,251.97.
\$23,688,000	KA-0740-01	US-400	Preservation	CK	SE	Improvements in Cherokee County	Aug-15	Aug-15	Aug-15	Feb-15	Feb-15	Feb-15	Announced as approved on February 18, 2015, letting: Cherokee - 400-11 KA-0740-01 – U.S. 400, from Labette/Cherokee county line east to U.S. 400/K-7, milling and overlay, 13.4 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$18,251,168.58.
\$1,286,000	KA-3574-01	US-160	Preservation	CK	SE	Channel stabilization in Cherokee County	Dec-16	Dec-16	Dec-16	Sep-16	Sep-16	Sep-16	
\$900,000	KA-3847-01	US-166	Preservation	CK	SE	Surfacing on US-166 in Cherokee County	Mar-16	Mar-16	Mar-16	Feb-15	Feb-15	Feb-15	Appears to be included in KA-4132-01, announced as approved at the February 18, 2015, letting: 11 KA-4132-01- U.S. 400, from U.S. 69A/U.S. 400 to U.S. 400/U.S. 69A/K-66; U.S. 166, from the east city limits of Baxter Springs to U.S. 166/K-26; U.S. 69A, from the Kansas/Oklahoma state line to U.S. 69A/U.S. 400; milling and overlay, 11.5 miles, Blevins Asphalt Construction Company Inc., Mt. Vernon, MO, \$1,824,068.99. KA-4132-01 also appears to include KA-3842-01.

KDOT District 4 (Southeast)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$536,000	KA-4131-01	US-69A	Preservation	CK	SE	Surfacing in Cherokee County on US-69A	Mar-16	Mar-16	Mar-16	Feb-15	Feb-15	Feb-15	Appears to be included in KA-4132-01, announced as approved at the February 18, 2015, letting: 11 KA-4132-01- U.S. 400, from U.S. 69A/U.S. 400 to U.S. 400/U.S. 69A/K-66; U.S. 166, from the east city limits of Baxter Springs to U.S. 166/K-26; U.S. 69A, from the Kansas/Oklahoma state line to U.S. 69A/U.S. 400; milling and overlay, 11.5 miles, Blevins Asphalt Construction Company Inc., Mt. Vernon, MO, \$1,824,068.99. KA-4132-01 also appears to include KA-3842-01.
\$1,067,000	KA-4243-01	US-166	Preservation	CK	SE	Surfacing in Cherokee County	Mar-16	Mar-16	Jul-16	Feb-16	Feb-16	Feb-16	Appears to be included in Statewide 106 KA-4241-01, announced as approved at February 16, 2016, letting: 106 KA-4241-01- U.S.166, from the east end of Bridge #085 (U .S. 166 over Neosho River near Chetopa), east to the Labette/Cherokee county line; U.S. 166, from the Cherokee/Labette county line, east to the west city limits of Baxter Springs, 3/4-inch overlay, 18.7 miles, Emery Sapp & Sons Inc And Subsidiaries, Columbia, MO, \$1,037,943.80.
\$1,032,000	KA-3833-01	K-7	Preservation	CR	SE	Surfacing in Crawford County on K-7	Aug-15	Aug-15	Aug-15	Jan-15	Jan-15	Jan-15	Announced as approved on January 14, 2015, letting: Crawford - 7-19 KA-3833-01 - K-7, from the south county line to K-7/K-126, recycle and overlay, 5.0 miles, Dustrol Inc., Towanda, KS, \$1,041,405.61.
\$5,469,000	KA-2097-01	K-68	Preservation	FR	SE	Replace bridge in Franklin County	Mar-16	Mar-16	Mar-16	Nov-15	Nov-15	Nov-15	Announced as approved on November 18, 2015, letting: Franklin - 68 30 KA 2097 01 – K-68, bridge #070 located 8.65 miles east of the Osage county line (Marais Des Cygnes River), bridge replacement, 0.8 mile, A M Cohron & Son Inc., Atlantic, IA, \$3,680,575.32.
\$603,000	KA-4157-01	I-35	Preservation	FR	SE	Pavement marking in Franklin County	Oct-15	May-16	May-16	Aug-15	Aug-15	Aug-15	Announced as approved on August 19, 2015, letting: Franklin - 35-30 KA-4157-01 - I-35, beginning at the north side of the Eisenhower Interchange, north to the Franklin/Miami county line, pavement marking, 17.1 miles, STF, LLC DBA Traffic Control Company, Valley Park, MO, \$558,749.91.
\$2,281,000	KA-4440-01	I-35	Preservation	FR	SE	I-35 in Franklin County			Apr-17			Oct-16	
\$3,432,000	KA-3840-01	US-54	Preservation	GW	SE	Surfacing in Greenwood County on US-54	Sep-15	Sep-15	Sep-15	Nov-14	Nov-14	Nov-14	Announced as approved on November 19, 2014, letting: Greenwood - 54-37 KA-3840-01 - U.S. 54, just west of the Butler/Greenwood county line east to the east junction U.S. 54/K-99 (excluding the City of Eureka), recycle and overlay, 18.0 miles, Bettis Asphalt & Construction Inc., Topeka, KS, \$3,487,909.50.



KDOT District 4 (Southeast)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$822,000	KA-0741-01	US-400	Preservation	LB	SE	Improvements in Labette County	Jan-16	Jan-16	Jan-16	Feb-15	Feb-15	Feb-15	Announced as approved on February 18, 2015, letting: Labette - 400-50 KA-0741-01 – U.S. 400, from RS-1138 (Straus) east to Labette/Cherokee county line, milling and overlay, 0.6 mile, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$604,745.78.
\$6,825,000	KA-3261-01	US-59	Preservation	LB	SE	Surfacing in Labette County	Sep-15	Sep-15	Sep-15	Feb-15	Feb-15	Feb-15	Announced as approved on February 18, 2015, letting: Labette - 59-50 KA-3261-01 – U.S. 59, from the west junction of U.S. 59/U.S. 160 north to the south city limits of Parsons, milling and overlay, 8.3 miles, Shilling Construction Co. Inc. & Subsidiaries, Manhattan, KS, \$6,124,805.67.
\$517,000	KA-2475-01	K-52	Preservation	LN	SE	Culvert replacement in Linn County	Aug-15	Aug-15	Aug-15	Feb-15	Feb-15	Feb-15	Announced as approved on February 18, 2015, letting: Linn - 52-54 KA-2475-01 – K-52, culvert #531 (Mine Creek Drainage) located 2.8 miles west of south junction U.S. 69, culvert, Killough Construction Inc., Ottawa, KS, \$267,409.75.
\$5,080,000	KA-4211-01	US-169	Preservation	MI	SE	Mill and overlay on US-169 in Miami County	Mar-16	Mar-16	Mar-16	Oct-15	Oct-15	Oct-15	Announced as approved on October 21, 2015, letting: Miami -169-61 KA-4211-01 – U.S. 169, from 0.92 mile south of the K-7/U.S. 169 junction north to Baptiste Drive interchange in Paola, milling and overlay, 10.6 miles, Chester Bross Construction Co./C.B. Equipment, Inc., Hannibal, MO, \$5,397,498.95.
\$1,920,000	KA-4320-01	K-68	Preservation	MI	SE	Surfacing in Miami County (FY 2016 1R Project)	Jun-16	Jun-16	Aug-16	May-16	May-16	May-16	Appears to be included in KA-4318-01, announced as approved at May 25, 2016, letting: 106 KA 4318 01 - K-68, from the K-68/K-33 junction, east to the Franklin/Miami county line and K-68 from the Miami/Franklin county line, east to the K-68/U.S. 169 junction, milling and overlay, 13.4 miles, Bettis Asphalt & Construction Inc., Topeka, KS, \$2,013,814.53. KA-4318-01 also appears to include KA-4319.
\$1,217,000	KA-4330-01	US-169	Preservation	MI	SE	US-169 in Miami County (FY 2016 1R Project)	Jun-16	Jun-16	Jun-16	May-16	May-16	May-16	Announced as approved at May 25, 2016, letting: 169 61 KA 4330 01 - U.S. 169, from the Baptiste Drive/U. S. 169 junction north to 1.74 miles south of Miami/Johnson county line, ultra-thin bonded asphalt surfacing, 10.4 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$1,145,961.82.
\$2,017,000	KA-1613-01	K-39	Preservation	NO	SE	Replace bridges in Neosho County	Jun-16	Jun-16	Jul-16	Apr-16	Apr-16	Apr-16	Announced as approved on April 20, 2016, letting: Neosho - 39-67 KA-1613-01 – K-39, bridges #025 (Draw Creek) and #026 (Big Creek Drainage) located 5.46 miles and 6.92 miles east of the south U.S. 169 junction, bridge replacement, B & B Bridge Company LLC, St. Paul, KS, \$1,526,384.30.



KDOT District 4 (Southeast)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$620,000	KA-4199-01	US-169	Preservation	NO	SE	Surfacing in Neosho County	Oct-15	Oct-15	Jul-16	Sep-15	Sep-15	Sep-15	Appears to be included in KA-4197-01, announced as approved at the September 23, 2015, letting: 169-106 KA-4197-01- U.S. 169; from the Labette/Montgomery county line north to the Labette/Neosho county line, and from the Neosho/Labette county line north to the south city limits of Thayer, slurry seal, 8.9 miles, Vance Brothers Inc., Kansas City, MO, \$738,837.98. KA-4197-01 also appears to include KA-4198-01.
\$1,894,000	KA-4348-01	US-169	Preservation	NO	SE	US-169 in Neosho County (FY 2016 1R Project)	Jun-16	Jun-16	Jun-16	May-16	May-16	May-16	Announced as approved at May 25, 2016, letting: 169 67 KA 4348 01 – U.S. 169, beginning 335 feet south of 140th Road on U.S.169, north to edge of wearing surface (EWS) of bridge #45 at the Neosho/Allen county line, pavement patching, 11.7 miles, B & B Bridge Company LLC, St. Paul, KS, \$1,771,674.75.
\$1,868,000	KA-3844-01	US-75	Preservation	WL	SE	Surfacing in Wilson County on US-75	Aug-15	Aug-15	Aug-15	Nov-14	Nov-14	Nov-14	Announced as approved on November 19, 2014, letting: Wilson - 75-103 KA-3844-01 - U.S. 75, from the east city limits of Neodesha to 4.6 miles north of junction U.S. 75/K-47, milling and overlay, 13.1 miles, Shilling Construction Co. Inc. & Subsidiaries, Manhattan, KS, \$1,920,433.74.
\$1,334,000	KA-4333-01	US-75	Preservation	WO	SE	Surfacing in Woodson County on US-75	Jun-16	Jun-16	Aug-16	May-16	May-16	May-16	Appears to be included in KA-4335-01, announced as approved at May 25, 2016, letting: 75 106 KA 4335 01 - U.S. 75, from the north city limits of Yates Center north to the Coffey county line and U.S. 75 from the Coffey county line north 4.09 miles to the south edge of wearing surface of bridge #056 north of the north K- 58 junction, ultra-thin bonded asphalt surfacing, 14.6 miles, Dustrol Inc., Towanda, KS, \$1,793,251.97.
\$899,000	KA-4110-02	I-35	Preservation		SE	Sign improvements in Southeast Kansas	Sep-16	Nov-16	Nov-16	Jul-16	Sep-16	Sep-16	

KLRD, 8/31/16

**Blue:** future projects to let (from September 2016 on).

**Green:** projects that appear to have been let under a different contract number.

**Red:** projects that have not yet let (August 2016 and back).

**Yellow** start and letting dates indicate changes of 2 months or more into the future.

**Orange** start and letting dates indicate changes of 2 months or more earlier than formerly anticipated.

Project information obtained from the T-WORKS project website on 4/20/16, 6/17-20/16, and 8/29-30/16.

Letting information obtained from KDOT news releases.

KDOT District 5 (South Central)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
							as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$973,000	TE-0442-01		Bicycle and Ped.	MP	SC	Multi-use trail in the City of Lindsborg			Feb-18			Jan-18	
\$5,372,000	KA-2375-02	US-400	Expansion	BU	SC	Passing lanes on US-400 in southeast Kansas	Apr-16	Apr-16	Apr-16	Feb-15	Feb-15	Feb-15	Announced as approved on February 18, 2015, letting: Butler - 400-8 KA-2375-02 – U.S. 400, from 8.3 miles east of U.S. 400/U.S. 54 junction east for 2.5 miles, grading and surfacing, 2.5 miles, Shilling Construction Co. Inc. & Subsidiaries, Manhattan, KS, \$4,385,059.47.
\$725,000	KA-4225-01		Expansion	CL	SC	Reconstruct 12th St - Roadway reconstruction in Winfield	Jun-16	Jul-17	Jul-17	Jun-16	Jun-17	Jun-17	
\$2,816,000	KA-1827-03	US-50	Expansion	HV	SC	Passing lanes in Harvey County	Feb-16	Feb-16	Feb-16	Mar-15	Mar-15	Mar-15	Announced as approved on March 25, 2015, letting: Harvey - 50-40 KA-1827-03 – U.S. 50, from 0.3 mile east of the Reno/Harvey county line east for 1.1 miles to the existing 4-lane section in Burrton, grading and surfacing, 1.1 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$2,427,626.99.
\$4,094,000	KA-1827-04	US-50	Expansion	HV	SC	Passing lanes in Harvey County	Feb-16	Feb-16	Feb-16	Mar-15	Mar-15	Mar-15	Announced as approved on March 25, 2015, letting: Harvey - 50-40 KA-1827-04 – U.S. 50, from the existing 4-lane section in Burrton east for 1.3 miles, grading, bridge and surfacing, 1.3 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$3,423,468.75.
\$1,703,000	KA-1827-06	US-50	Expansion	HV	SC	Passing Lanes in Harvey County	Mar-16	Mar-16	Mar-16	Jun-15	Jun-15	Jun-15	Announced as approved on June 17, 2015, letting: Harvey - 50-40 KA-1827-06 – U.S. 50, from 0.5 mile east of U.S. 50/K-89 Junction, east for 0.5 mile (west end of existing passing lanes), grade & surfacing, 0.5 mile, Venture Corporation, Great Bend, KS, \$1,146,245.61.
\$4,388,000	KA-1827-07	US-50	Expansion	HV	SC	Passing lanes in Harvey County	Jan-16	Jan-16	Jan-16	Jun-15	Jun-15	Jun-15	Announced as approved on June 17, 2015, letting: Harvey - 50-40 KA-1827-07 – U.S. 50, from 1.3 miles east of U.S. 50/RS-304 junction east for 1.2 miles, grade & surfacing, 1.2 miles, Venture Corporation, Great Bend, KS, \$3,491,734.79.
\$591,000	KA-4307-01		Expansion	RC	SC	Road improvements in Lyons KS	Jul-16	Dec-16	Dec-16	Jun-16	Nov-16	Nov-16	
\$3,514,000	KA-1827-02	US-50	Expansion	RN	SC	Passing lanes in Reno County	Mar-16	Mar-16	Mar-16	Mar-15	Mar-15	Mar-15	Announced as approved on March 25, 2015, letting: Reno - 50-78 KA-1827-02 – U.S. 50, from 0.2 mile east of the U.S. 50/RS-306/RS-1809 junction east for 1.25 miles, grading and surfacing, 1.3 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$3,122,707.78.
\$147,774,000	KA-0161-04	I-235	Expansion	SG	SC	Interchange improvements I-235/US-54 in Sedgwick County	Nov-15	Nov-15	Nov-15	Sep-15	Sep-15	Sep-15	Announced as approved on September 23, 2015, letting: Sedgwick - 235-87 KA-0161-04 - I-235, Phase 1 reconstruction of the I-235/U.S. 54/U.S. 400/Kellogg Avenue Interchange, grading, bridge and surfacing, 2.6 miles, Dondlinger & Sons Construction Co. Inc., Wichita, KS, \$102,994,000.25.
\$90,657,000	KA-2382-01	US-54	Expansion	SG	SC	Reconstruct 4-Lane on US-54 in Sedgwick County	Aug-15	Aug-15	Aug-15	Jun-15	Jun-15	Jun-15	

KDOT District 5 (South Central)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$156,628,000	KA-2389-01	US-54	Expansion	SG	SC	Reconstruct 4-Lane on US-54 in Sedgwick County	Jun-16	Apr-17	Apr-17	May-16	Jul-16	Jul-16	
\$4,000,000	KA-2389-02		Expansion	SG	SC	Wichita subarea complex at Kechi	Apr-16	Apr-16	Apr-16	Mar-16	Mar-16	Mar-16	
\$1,939,000	KA-2949-01		Expansion	SG	SC	Traffic information improvements in Wichita	Jan-16	Jan-16	Jan-16	Jun-15	Jun-15	Jun-15	Announced as approved on June 17, 2015, letting: Sedgwick - 87 KA-2949-01 – Wichita metro, intelligent transportation system, Phillips Southern Electric Company Inc., Wichita, KS, \$1,379,305.00.
\$844,000	KA-3602-01		Expansion	SG	SC	Traffic information improvements in Wichita	Jul-16	Aug-16	Aug-16	Jun-16	Jun-16	Jun-16	
\$2,110,000	KA-4000-01		Expansion	SG	SC	Wichita fiber	Oct-15	Oct-15	Oct-15	Sep-15	Sep-15	Sep-15	
\$900,000	KA-4168-01		Expansion		SC	I-35, US-54 and US-50 sign and camera installation	Jul-17	Jul-17	Jul-17	May-17	May-17	May-17	
\$785,000	C-4695-01		Local Roads	BA	SC	Bridge replacement in Barber County	Oct-16	Oct-16	Oct-16	Sep-16	Sep-16	Sep-16	
\$40,000	C-0313-01		Local Roads	BT	SC	Culvert improvements in Barton County (as of August 2016, design only)	Nov-16	Nov-16	Nov-16	Oct-16	Oct-16	TBD	
\$842,000	C-4702-01		Local Roads	BT	SC	Bridge replacement in Barton County	Nov-15	Nov-15	Nov-15	Oct-16	Oct-16	Dec-16	
\$888,000	KA-4256-01	US-56	Local Roads	BT	SC	Intersection Improvement in the city of Great Bend	Feb-18	Feb-18	Feb-18	Jan-18	Jan-18	Jan-18	
\$907,000	U-0144-01	US-281	Local Roads	BT	SC	Road improvements in the city of Hoisington	Aug-16	Aug-16	Aug-16	Jul-16	Jul-16	Jul-16	
\$687,000	U-0598-01	US-281	Local Roads	BT	SC	Road improvements in Great Bend	Apr-17	Apr-17	Apr-17	Mar-17	Mar-17	Mar-17	
\$751,000	C-4655-01		Local Roads	BU	SC	Bridge replacement in Butler County	Apr-16	Apr-16	Apr-16	Mar-16	Mar-16	Mar-16	Announced as approved on April 20, 2016 (from the March 23, 2016 letting): Butler - 8 C-4655-01 - 1.5 miles north and 1.0 mile east of Andover on Southwest Prairie Creek Road, bridge replacement, 0.2 mile, B & B Bridge Company LLC, St. Paul, KS, \$618,820.75.
\$903,000	KA-3052-01	US-54	Local Roads	BU	SC	Reconstruction in Augusta	Jul-16	Jul-16	Aug-16	Jun-16	Jun-16	Jun-16	Announced in July as approved from the June 22, 2016, letting: U.S. 54, eastbound lanes from 280 feet west of Walnut Street to the west end of the Atchison, Topeka and Santa Fe bridge, grade & surfacing, 0.4 mile, Pearson Construction LLC, Wichita, KS, \$699,211.15.
\$6,702,000	N-0635-01		Local Roads	BU	SC	Reconstruction in the city of Andover	Nov-17	Nov-17	Nov-17	Oct-17	Oct-17	Oct-17	
\$765,000	TE-0370-01		Local Roads	BU	SC	RR depot restoration in Augusta	Aug-15	Aug-15	Aug-15	Jul-15	Oct-15	Oct-15	
\$516,000	U-0139-01	US-54	Local Roads	BU	SC	Road improvements in the city of Augusta	Dec-15	Dec-15	Dec-15	Nov-15	Nov-15	Mar-16	
\$4,127,000	U-2296-01		Local Roads	BU	SC	Road improvements in Augusta	Aug-16	Nov-16	Mar-17	Jul-16	Oct-16	Feb-17	
\$802,000	C-4630-01		Local Roads	CL	SC	Bridge replacement in Cowley County	Oct-15	Oct-15	Oct-15	Sep-15	Sep-15	Sep-15	Announced as approved on October 21, 2015 (from the September 23 letting): Cowley -18 C-4630-01 - 11.6 miles east and 1.6 miles north of Arkansas City, bridge replacement, 0.1 mile, King Construction Company Inc. And Subsidiaries, Hesston, KS, \$630,847.00.

KDOT District 5 (South Central)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$1,505,000	KA-3053-01	US-77	Local Roads	CL	SC	Reconstruction in Winfield	Dec-15	May-16	May-16	Nov-15	Nov-15	Nov-15	Announced as approved on December 16, 2015 (from the November 18 letting): Cowley - 77-18 KA-3053-01 - U.S.77, from 7th Avenue to 4th Avenue, grading, 0.2 mile, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$1,299,182.75.
\$2,293,000	U-0681-01		Local Roads	CL	SC	Bridge replacement in the city of Winfield	Nov-17	Nov-17	Nov-17	Oct-17	Oct-17	Oct-17	
\$577,000	U-0752-01	US-77	Local Roads	CL	SC	Road improvements in Arkansas City	Apr-17	Apr-17	Apr-17	Mar-17	Mar-17	Mar-17	
\$639,000	U-0813-01	US-160	Local Roads	CL	SC	Road improvements in the city of Winfield	Mar-17	Mar-17	Jun-17	Feb-17	Feb-17	May-17	
\$973,000	C-4841-01		Local Roads	CM	SC	Bridge replacement in Comanche County	Nov-17	Nov-17	Nov-17	Oct-17	Oct-17	Oct-17	
\$1,488,000	TE-0443-01		Local Roads	MP	SC	Multi-use trail in the City of McPherson		Oct-17	Oct-17		Sep-17	Sep-17	
\$852,000	KA-3551-01	US-281	Local Roads	PR	SC	Reconstruction in the city of Pratt	Oct-15	Oct-15	Oct-15	Jul-15	Jul-15	Jul-15	Announced as approved on July 22, 2015, letting: Pratt - 281-76 KA-3551-01 – U.S. 281 from Blaine Street north to the railroad tracks, concrete pavement, 0.4 mile, Bryant & Bryant Construction Inc., Halstead, KS, \$777,358.50.
\$746,000	TE-0420-01		Local Roads	RC	SC	Streetscape in Little River	Oct-16	Dec-16	Dec-16	Sep-16	Nov-16	Nov-16	
\$690,000	U-0260-01	K-14	Local Roads	RC	SC	Road improvements in the city of Lyons	Jul-17	Jul-17	Jul-17	Jun-17	Jun-17	Jun-17	
\$472,000	C-4837-01		Local Roads	RH	SC	Bridge replacement in Rush County	Apr-17	Apr-17	Apr-17	Mar-17	Mar-17	Mar-17	
\$1,601,000	TE-0422-01		Local Roads	RN	SC	Streetscape in Hutchinson	Aug-16	Nov-16	Nov-16	Jul-16	Oct-16	Oct-16	
\$893,000	U-0198-01	K-61	Local Roads	RN	SC	Road improvements in the city of Hutchinson	Jul-16	Jul-16	Jul-16	May-16	May-16	Mar-16	
\$605,000	C-4628-01		Local Roads	SG	SC	Bridge replacement in Sedgwick County	Feb-16	Feb-16	Feb-16	Oct-15	Oct-15	Oct-15	Announced as approved on October 21, 2015, letting: Sedgwick - 87 C-4628-01 – Bridge replacement on S 143rd Street E, 0.3 mile north of E 71st Street S, grade, bridge & surfacing, 0.2 mile, Mies Construction Inc., Wichita, KS, \$472,197.70.
\$1,200,000	KA-3074-01	US-81	Local Roads	SG	SC	Intersection improvements	Apr-16	Apr-16	Apr-16	May-15	May-15	May-15	Announced as approved on May 20, 2015, letting: Sedgwick - 81-87 KA-3074-01 - U.S. 81 and 79th Street, install traffic signals and construct left turn lanes, traffic signals, 0.0 mile, APAC Kansas Inc Shears Division, Hutchinson, KS, \$947,821.91.
\$2,965,000	N-0564-01		Local Roads	SG	SC	Road improvements in Derby	Sep-16	Nov-16	Jan-17	Aug-16	Oct-16	Dec-16	
\$747,000	N-0582-01		Local Roads	SG	SC	Intersection improvement in Wichita	Jun-16	Jun-16	Jun-16	Oct-15	Oct-15	Jul-15	
\$9,657,000	N-0593-01		Local Roads	SG	SC	Road improvements in the city of Wichita	Nov-15	Nov-15	Nov-15	Nov-15	Nov-15	Nov-15	
\$7,333,000	N-0597-01		Local Roads	SG	SC	Reconstruction in the city of Wichita	Aug-16	Aug-16	Aug-16	Jul-16	Jul-16	Jul-16	
\$4,394,000	N-0606-01		Local Roads	SG	SC	Road improvements in Park City	Feb-16	Feb-16	Feb-16	Dec-15	Dec-15	Dec-15	Announced as approved on December 16, 2015, letting: Sedgwick - 87 N-0606-01 – 53rd Street north from Primrose to 1/2 mile east of Hydraulic, grade and surfacing, 1.6 miles, Cornejo & Sons LLC, Wichita, KS, \$3,858,942.30.
\$1,490,000	N-0606-02		Local Roads	SG	SC	Intersection improvement in Park City	Nov-16	Nov-16	Nov-16	Oct-16	Oct-16	Oct-16	



KDOT District 5 (South Central)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$1,651,000	N-0611-01		Local Roads	SG	SC	Bridge replacement in the city of Wichita	Nov-15	Nov-15	Nov-15	Oct-15	Oct-15	Oct-15	
\$1,537,000	N-0612-01		Local Roads	SG	SC	Bridge replacement in the city of Wichita	Oct-15	Oct-15	Oct-15	Sep-15	Sep-15	Sep-15	
\$4,843,000	N-0613-01		Local Roads	SG	SC	Road reconstruction in the city of Wichita	Nov-16	Nov-16	Nov-16	Oct-16	Oct-16	Aug-16	
\$5,373,000	N-0614-01		Local Roads	SG	SC	Road reconstruction in the city of Wichita	Apr-17	Apr-17	Apr-17	Mar-17	Mar-17	Mar-17	
\$659,000	N-0615-01		Local Roads	SG	SC	Road reconstruction in the city of Wichita	Apr-17	Apr-17	Apr-17	Mar-17	Mar-17	Mar-17	
\$4,965,000	N-0616-01		Local Roads	SG	SC	Intersection improvements in the city of Wichita	Apr-17	Apr-17	Apr-17	Mar-17	Mar-17	Mar-17	
\$1,884,000	N-0639-01		Local Roads	SG	SC	Wichita: Douglas and Hydraulic	Nov-16	Nov-16	Feb-17	Aug-16	Aug-16	Nov-16	
\$3,081,000	N-0650-01		Local Roads	SG	SC	Road improvements in Valley Center	Oct-17	Oct-17	Oct-17	Sep-17	Sep-17	Sep-17	
\$577,000	TE-0397-01		Local Roads	SG	SC	Bike lanes in downtown Wichita	Aug-15	Aug-15	Aug-15	Jul-15	Jul-15	Jul-15	
\$1,108,000	TE-0403-01		Local Roads	SG	SC	Construct a multi-use path in Sedgwick County	Apr-16	Apr-16	Apr-16	Oct-15	Oct-15	Oct-15	Announced as approved on October 21, 2015, letting: Sedgwick - 87 TE-0403-01 – Aviation Pathway: parallel to N Buckner Street and S Oliver Street from N Commerce Drive to E 47th Street S, pedestrian & bicycle paths, 1.9 miles, B & B Bridge Company LLC, St. Paul, KS, \$931,899.60.
\$3,351,000	TE-0432-01		Local Roads	SG	SC	Multi-use path and bridge in Sedgwick County	Nov-16	Nov-16	Nov-16	Oct-16	Oct-16	Oct-16	
\$1,569,000	TE-0433-01		Local Roads	SG	SC	Multi-use pathway in Sedgwick County	Nov-17	Nov-17	Nov-17	Oct-17	Oct-17	Oct-17	
\$967,000	TE-0434-01		Local Roads	SG	SC	Multi-use pathway in Sedgwick County	Nov-18	Nov-18	Nov-18	Oct-18	Oct-18	Oct-18	
\$523,000	TE-0617-01		Local Roads	SG	SC	Bicycle blvd in the city of Wichita	Nov-15	Nov-15	Nov-15	Oct-15	Oct-15	Oct-15	
\$388,000	TE-0623-01		Local Roads	SG	SC	Develop a bicycle blvd. in the city of Wichita	Aug-15	Aug-15	Aug-15	Jul-15	Jul-15	Jul-15	
\$1,620,000	U-0164-01	K-15	Local Roads	SG	SC	Intersection improvement (K-15 & Meadowlark Rd/Nelson Dr.)	Nov-16	Nov-16	Dec-16	Aug-16	Aug-16	Sep-16	
\$1,111,000	U-0407-01	K-42	Local Roads	SG	SC	Road improvements in the city of Wichita	Apr-17	Apr-17	Apr-17	Mar-17	Mar-17	Mar-17	
\$608,000	C-4701-01		Local Roads	SU	SC	Bridge replacement in Sumner County	Nov-16	Nov-16	Nov-16	Oct-16	Oct-16	Oct-16	
\$1,626,000	KA-4050-01	US-81	Local Roads	SU	SC	Reconstruction in the city of Wellington	Dec-16	Dec-16	Apr-17	Nov-16	Nov-16	Mar-17	
\$525,000	X-2908-01		Modernization	BA	SC	BNSF & Gerlane Road 2.5 miles NE of Hazelton	Nov-15	Nov-15	Nov-15	Apr-15	Apr-15	Apr-15	
\$673,000	X-2947-01		Modernization	HP	SC	BNSF & NW 80 Avenue 2 miles NE of Attica		Jan-17	Jan-17		Jun-16	Jun-16	
\$16,803,000	KA-0052-01	I-135	Modernization	HV	SC	Interchange improvement, I-135/36th St. in Harvey County	Mar-18	TBD	not listed	Dec-17	TBD	not listed	Announced as delayed, April 2016; announcement lists construction cost of \$12,096,480
\$580,000	KA-3984-01	US-54	Modernization	PR	SC	Intersection improvement in the city of Pratt	Aug-15	Aug-15	Aug-15	Jan-16	Jan-16	Jan-16	
\$58,632,000	KA-1007-03	K-14	Modernization	RC	SC	K-14 (K-96) improvements in Rice County	Nov-16	TBD	TBD	Oct-16	TBD	TBD	Announced as delayed, April 2016; announcement lists construction cost of \$45,900,000
\$60,396,000	KA-1007-02	K-14	Modernization	RN	SC	K-14 (K-96) improvements in Reno County	Nov-16	TBD	TBD	Oct-16	TBD	TBD	Announced as delayed, April 2016; announcement lists construction cost of \$47,000,000



KDOT District 5 (South Central)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$2,302,000	KA-2285-01	US-54	Modernization	SG	SC	Road improvements in Sedgwick County	Jul-15	Jul-15	Jul-15	Sep-14	Sep-14	Sep-14	
\$4,231,000	KA-2289-01		Modernization	SG	SC	Road improvements in Sedgwick County (frontage road)	Jul-15	Jul-15	Jul-15	Sep-14	Sep-14	Sep-14	
\$1,400,000	KA-4362-01	US-54	Modernization	SG	SC	Intersection improvements in Goddard (US-54 and Barber Dr.)		Jun-17	Jun-17		May-17	May-17	
\$700,000	KA-4376-01		Modernization	SG	SC	Construct Tigua Rd in Kechi, KS			Jul-17			Jun-17	
\$1,300,000	KA-4376-02		Modernization	SG	SC	Construct Tigua Rd in Kechi, KS			Jul-18			Jun-18	
\$3,550,000	KA-4410-01	US-281	Preservation	BA	SC	Part to Host 4 KA-4412-01 (FY 2016 1R Project)			Apr-17			Oct-16	
\$5,152,000	KA-4411-01	US-160	Preservation	BA	SC	Part to Host 4 KA-4412-01 (FY 2016 1R Project)			Apr-17			Nov-16	
\$15,140,000	KA-2051-01	US-56	Preservation	BT	SC	Roadway & bridge improvements in Barton County	Jun-16	Jun-16	Aug-16	May-16	May-16	May-16	Announced as approved from the May 25, 2016, letting: 56-5 KA-2051-01 - Bridge #005, 5.79 miles east of U.S. 56/K-156 junction east 0.5 miles to the east city limits of Ellinwood, bridge replacement, 1.7 miles, Smoky Hill LLC, Salina, KS, \$12,254,634.94.
\$2,430,000	KA-3818-01	K-96	Preservation	BT	SC	Surfacing in Barton County	Aug-15	Aug-15	Aug-15	Oct-14	Oct-14	Oct-14	Announced as approved on October 22, 2014, letting: Barton - 96-5 KA-3818-01 - K-96, from the Barton/Rush county line to Great Bend, milling and overlay, 13.6 miles, Venture Corporation, Great Bend, KS, \$2,486,835.38.
\$910,000	KA-4435-01	US-56	Preservation	BT	SC	US-56 in Barton County (FY 2016 1R Project)			Apr-17			Oct-16	
\$3,696,000	KA-3104-01	K-196	Preservation	BU	SC	Bridge replacements in Butler County	Jun-16	Jun-16	Jun-16	May-16	May-16	May-16	Announced as approved at May 25, 2016, letting: 196 8 KA 3104 01 - K-196, bridges #057 (Dry Creek), #059 (Whitewater River) and #060 (Diamond Creek) located 5.60, 6.46 and 6.72 miles respectively southeast of the Butler/Harvey county line, bridge replacement, King Construction Company Inc. and Subsidiaries, Hesston, KS, \$2,726,787.38.
\$1,842,000	KA-3807-01	US-54	Preservation	BU	SC	Surfacing in Butler County	Jul-15	Jul-15	Jul-15	Jan-15	Jan-15	Jan-15	Announced as approved on January 14, 2015, letting: Butler - 54-8 KA-3807-01 - U.S. 54, from east city limits of Augusta to U.S. 54/U.S. 400, pavement patching, 7.0 miles, Winding Road Construction Inc., Bigfork, MN, \$1,396,433.50.
\$1,387,000	KA-3884-01	US-54	Preservation	BU	SC	Bridge removal in Butler County on US-54			Mar-17			Jan-17	
\$2,134,000	KA-4192-01	US-77	Preservation	BU	SC	Surfacing in Butler County	Apr-16	Apr-16	Apr-16	Aug-15	Aug-15	Aug-15	Announced as approved on August 19, 2015, letting: Butler - 77-8 KA-4192-01 - U.S. 77, from the Butler/Cowley county line north to the end of the asphalt pavement (approximately 1 mile south of the south city limits of Augusta), 1.5-inch overlay, 12.0 miles, APAC Kansas Inc Shears Division, Hutchinson, KS, \$2,178,366.94.
\$791,000	KA-4456-01	US-54	Preservation	BU	SC	US-54 in Butler County (FY 2016 1R Project)			Apr-17			Nov-16	

KDOT District 5 (South Central)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$766,000	KA-3823-01	US-166	Preservation	CL	SC	Surfacing in Cowley County	Aug-15	Aug-15	Aug-15	Dec-14	Dec-14	Dec-14	Appears to be included in KA-4096-01, announced as approved at the December 17, 2014, letting: 106 KA-4096-01 - U.S. 166, from west county line to RS-646 (West End River Bridge); U.S. 166, from beginning AC to east county line (RS-646); U.S. 177, from Kansas/Oklahoma state line to U.S. 81/U.S. 177, milling and overlay, 13.3 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$1,830,159.99.
\$6,362,000	KA-4396-01	US-50	Preservation	ED	SC	US-50 in Edwards County (FY 2016 1R Project)			Apr-17			Oct-16	
\$3,539,000	KA-4433-01	US-56	Preservation	ED	SC	US-56 in Edwards County (FY 2016 1R Project)			Apr-17			Oct-16	
\$11,437,000	KA-2098-01	US-160	Preservation	HP	SC	Replace bridges in Harper County	Feb-16	Feb-16	Feb-16	Dec-15	Dec-15	Dec-15	Announced as approved on December 16, 2015, letting: Harper - 160-39 KA-2098-01 - U.S.160, bridges #007, #008 and #011, 9.82, 10.78 and 13.25 miles respectively, east of the Barber County line and bridges #012, #013 and #014, 3.07, 2.93 and 0.91 miles west of the south U.S. 160/K-2 junction, bridge replacement, King Construction Company Inc. and Subsidiaries, Hesston, KS, \$9,662,495.06.
\$617,000	KA-3741-02	I-135	Preservation	HV	SC	Bridge repair in Harvey County	Jul-15	Jul-15	Jul-15	Jul-14	Jul-14	Jul-14	
\$1,436,000	KA-3797-01	K-15	Preservation	HV	SC	Surfacing in Harvey County			Jul-16			Dec-14	Announced as approved at December 17, 2014, letting: 15-40 KA-3797-01 - K-15, from the north city limits of Newton north to north county line, milling and overlay, 7.6 miles, APAC Kansas Inc Shears Division, Hutchinson, KS, \$1,364,145.22.
\$8,478,000	KA-4236-01	I-135	Preservation	HV	SC	I-135 in Harvey County (FY 2016 1R Project)	Mar-16	Mar-16	Mar-16	Feb-16	Feb-16	Feb-16	Announced as approved on February 17, 2016, letting: Harvey - 135-40 KA-4236-01 - I-135, from the Harvey/Sedgwick county line north to the south city limits of Newton, 3-inch overlay, 7.5 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$8,049,724.69.
\$1,231,000	KA-3465-01	US-54	Preservation	KM	SC	Surfacing in Kingman County	Jul-15	Jul-15	Jul-15	Oct-13	Oct-13	Oct-13	Announced as approved on October 16, 2013, letting: Kingman - 54-48 KA-3465-01 - U.S. 54, from the new construction west of Kingman, east to Kingman, milling and overlay, 4.4 miles, Cornejo & Sons LLC, Wichita, KS, \$1,423,839.47.
\$1,635,000	KA-3803-01	K-42	Preservation	KM	SC	Surfacing in Kingman County	Mar-16	Mar-16	Mar-16	Oct-14	Oct-14	Oct-14	Appears to be included in KA-4034-01, announced as approved at the October 22, 2014, letting: 42-106 KA-4034-01 - K-42; from U.S. 281/K-42 to south county line; from north county line to east county line; from west county line to K-14/K-42, milling and overlay, 37.6 miles, Venture Corporation, Great Bend, KS, \$3,095,127.95. KA-4034 also appears to include KA-3802-01 (Barber Co.)

KDOT District 5 (South Central)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$2,515,000	KA-3263-01	US-400	Preservation	KW	SC	Surfacing in Kiowa County	Mar-16	Mar-16	Mar-16	Oct-14	Oct-14	Oct-14	Announced as approved on October 22, 2014, letting: Kiowa - 400-49 KA-3263-01 - U.S. 400, from the Kiowa/Ford county line east to U.S. 400/U.S. 54 junction, overlay, 6.3 miles, Venture Corporation, Great Bend, KS, \$2,698,924.92.
\$1,199,000	KA-3881-01	US-183	Preservation	KW	SC	Bridge replacement in Kiowa County on US-183			Mar-17			Jan-17	
\$774,000	KA-3799-01	K-19	Preservation	PN	SC	Surfacing in Pawnee County	Sep-16	Sep-16	Jul-16	Oct-14	Oct-14	Oct-14	Appears to be included in KA-4033-01, announced as approved at the October 22, 2014, letting: 19-106 KA-4033-01- K-19, from the K-19/K-19 spur junction east to Pawnee/Stafford county line; K-19, from Stafford/Pawnee county line east to U.S. 281/K-19, milling and overlay, 19.1 miles, Venture Corporation, Great Bend, KS, \$1,802,682.57.
\$2,579,000	KA-4432-01	US-56	Preservation	PN	SC	US-56 in Pawnee County (FY 2016 1R Project)			Apr-17			Oct-16	
\$782,000	KA-3801-01	K-42	Preservation	PR	SC	Surfacing in Pratt County	Mar-16	Mar-16	Mar-16	Oct-14	Oct-14	Oct-14	Appears to be included in KA-4034-01, announced as approved at the October 22, 2014, letting: 42-106 KA-4034-01 - K-42; from U.S. 281/K-42 to south county line; from north county line to east county line; from west county line to K-14/K-42, milling and overlay, 37.6 miles, Venture Corporation, Great Bend, KS, \$3,095,127.95.
\$634,000	KA-3827-01	US-281	Preservation	PR	SC	Surfacing in Pratt County	Sep-15	Sep-15	Sep-15	Oct-14	Oct-14	Oct-14	Announced as approved on October 22, 2014, letting: Pratt - 281-76 KA-3827-01 - U.S. 281, from Pratt north to luka, ultra thin bonded asphalt surfacing, 5.0 miles, Venture Corporation, Great Bend, KS, \$659,557.00.
\$2,255,000	KA-4312-01	K-61	Preservation	PR	SC	Surfacing in Pratt County on K-61	Jun-16	Jun-16	Sep-16	May-16	May-16	May-16	Appears to be included in KA-4311-01, announced as approved at May 25, 2016, letting: 61 106 KA-4311-01 - K-61, from the north city limits of Pratt (end of 4 lanes), northeast to the Pratt/Reno county line and K-61 from the Reno/Pratt county line, northeast to the west edge of wearing surface (EWS) of bridge #043 (near Arlington over the north Fork Ninnescah), 1.5-inch overlay, 34.6 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$4,854,150.85.
\$2,895,000	KA-4436-01	US-56	Preservation	RC	SC	US-56 in Barton [Rice] County (FY 2016 1R Project)			Apr-17			Oct-16	
\$2,027,000	KA-3105-01	K-196	Preservation	RN	SC	Bridge replacements in Reno County		Sep-16	Sep-16		Aug-16	Aug-16	Announced as approved at August 17, 2016, letting: K-61, bridge #043 (North Fork Ninnescah River) located 1.7 miles northeast of the K 61/K 11 junction (old west junction of K 61/K 14), grading, bridge and surfacing, Bridges Inc., Newton, KS, \$1,396,972.06.
\$987,000	KA-4009-01	US-50	Preservation	RN	SC	Bridge redeck in Reno County	Mar-17	Mar-17	Mar-17	Jan-17	Jan-17	Jan-17	

KDOT District 5 (South Central)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$2,828,000	KA-4313-01	K-61	Preservation	RN	SC	Surfacing in Reno County on K-61	Jun-16	Jun-16	Sep-16	May-16	May-16	May-16	Appears to be included in KA-4311-01, announced as approved at May 25, 2016, letting: 61 106 KA-4311-01 - K-61, from the north city limits of Pratt (end of 4 lanes), northeast to the Pratt/Reno county line and K-61 from the Reno/Pratt county line, northeast to the west edge of wearing surface (EWS) of bridge #043 (near Arlington over the north Fork Ninnescah), 1.5-inch overlay, 34.6 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$4,854,150.85.
\$860,000	KA-3264-01	US-50	Preservation	SF	SC	Surfacing in Stafford County	Mar-16	Mar-16	Mar-16	Oct-14	Oct-14	Oct-14	Announced as approved on October 22, 2014, letting: Stafford - 50-93 KA-3264-01 - U.S. 50, from west city limits of Macksville east to the east city limits of Macksville, milling and overlay, 1.0 mile, Venture Corporation, Great Bend, KS, \$919,626.77.
\$657,000	KA-3800-01	K-19	Preservation	SF	SC	Surfacing in Stafford County	Sep-16	Sep-16	Jul-16	Oct-14	Oct-14	Oct-14	Appears to be included in KA-4033-01, announced as approved at the October 22, 2014, letting: 19-106 KA-4033-01- K-19, from the K-19/K-19 spur junction east to Pawnee/Stafford county line; K-19, from Stafford/Pawnee county line east to U.S. 281/K-19, milling and overlay, 19.1 miles, Venture Corporation, Great Bend, KS, \$1,802,682.57.
\$2,456,000	KA-3806-01	US-50	Preservation	SF	SC	Surfacing in Stafford County	Mar-16	Mar-16	Mar-16	Oct-14	Oct-14	Oct-14	Announced as approved on October 22, 2014, letting: Stafford - 50-93 KA-3806-01 - U.S. 50, from west county line to U.S. 50/U.S. 281, milling and overlay, 15.0 miles, Venture Corporation, Great Bend, KS, \$2,570,722.02.
\$851,000	KA-3830-01	US-281	Preservation	SF	SC	Surfacing in Stafford County	Sep-16	Sep-16	Jul-16	Oct-14	Oct-14	Oct-14	Announced as approved on October 22, 2014, letting: Stafford - 281-93 KA-3830-01 - U.S. 281, from U.S. 50/U.S. 281 north to U.S. 281/K-19, overlay, 14.0 miles, Venture Corporation, Great Bend, KS, \$2,115,452.18.
\$3,412,000	K-5928-13		Preservation	SG	SC	District 5 - high performance program project	Mar-16	Mar-16	Mar-16	Apr-15	Apr-15	Apr-15	Announced as approved on April 22, 2015, letting: Sedgwick - 87 K-5928-13 - I-135 and I-235 in Sedgwick County; K-96 in Reno/Sedgwick counties, signing, 89.9 miles, Fulsom Brothers Inc., Cedar Vale, KS, \$2,668,809.92.
\$23,548,000	KA-3109-01	I-235	Preservation	SG	SC	Bridge replacements in Sedgwick County	Mar-16	Mar-16	Mar-16	Feb-16	Feb-16	Feb-16	Announced as approved on February 17, 2016, letting: Sedgwick - 235-87 KA-3109-01 - I-235, Bridges #096 and #097 (Arkansas River) located 1.09 and 1.08 miles northeast of Bickell Street; bridge #098 (25th Street) located at the junction of I-235/25th Street; bridges #099 and #100 (Wichita Flood Control Canal) located 0.69 & 0.7 mile northeast of 25th Street, bridge replacement, Dondlinger & Sons Construction Co. Inc., Wichita, KS, \$19,926,101.69.



KDOT District 5 (South Central)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$886,000	KA-3576-01	K-96	Preservation	SG	SC	Bridge repair in Sedgwick County	Aug-15	Aug-15	Aug-15	Oct-14	Oct-14	Oct-14	Announced as approved on October 22, 2014, letting: Sedgwick - 96-87 KA-3576-01 - K-96, bridges #315 and #328, located 0.56 and 0.61 mile east of K-96/West Street (K-96 over the Arkansas River), bridge repair, Wildcat Construction Co. Inc. & Subsidiaries, Wichita, KS, \$817,447.93.
\$1,111,000	KA-3808-01	US-54	Preservation	SG	SC	Surfacing in Sedgwick County	Aug-15	Aug-15	Aug-15	Jan-15	Jan-15	Jan-15	Appears to be included in KA-4117-01, announced as approved at the January 14, 2015, letting: 54-106 KA-4117-01 -U.S. 54, from east city limits of Wichita to new pavement west of 159th Street; U.S. 54, from west county line to Andover Road; milling and overlay, 2.9 miles, Cornejo & Sons LLC, Wichita, KS, \$1,448,603.95. Also appears to include KA-3813-01.
\$1,251,000	KA-3862-01	US-54	Preservation	SG	SC	Bridge repair in Sedgwick County	Aug-15	Aug-15	Aug-15	Jun-15	Jun-15	Jun-15	Announced as approved on June 17, 2015, letting: Sedgwick - 54-87 KA-3862-01 - U.S. 54 bridges; Bridge #375 westbound and Bridge #376 eastbound over the Arkansas River, Bridge #381 eastbound over Southwest Boulevard, Bridge #383 eastbound over Meridian Avenue, Bridge #385 eastbound over Seneca Avenue, Bridge #387 eastbound over Sycamore Street, bridge repair, 0.0 mile, Wildcat Construction Co. Inc. & Subsidiaries, Wichita, KS, \$1,458,630.87.
\$1,515,000	KA-4006-01	I-135	Preservation	SG	SC	Bridge repair in Sedgwick County	Mar-16	Mar-16	Mar-16	Jan-16	Jan-16	Jan-16	Announced as approved on January 20, 2016, letting: Sedgwick - 135-87 KA-4006-01 - I-135, bridges #025 and #027 located 1.01 and 1.19 miles north of I-135/21st Street, bridge repair, Wildcat Construction Co. Inc. & Subsidiaries, Wichita, KS, \$1,367,856.24.
\$632,000	KA-4010-01	I-135	Preservation	SG	SC	Bridge repair in Sedgwick County	Oct-15	Oct-15	Oct-15	Jul-15	Jul-15	Jul-15	
\$967,000	KA-4161-01	I-135	Preservation	SG	SC	Bridge repair in Sedgwick County	Mar-17	Mar-17	Mar-17	Feb-17	Feb-17	Feb-17	
\$1,431,000	KA-4339-01	K-15	Preservation	SG	SC	K-15 in Sedgwick County (FY 2016 1R Project) (surfacing)	Jun-16	Jun-16	Aug-16	May-16	May-16	May-16	Appears to be included in KA-4341, announced as let May 25, 2016: 87 KA 4341 01 - K-15, northbound and southbound from the south end of the KTA bridge to just south of 71st Street south/west Meadowlark Boulevard junction in Derby and K-96, eastbound and westbound from Greenwich to U.S. 54, pavement patching, 9.2 miles, R A Knapp Construction Inc., Kansas City, KS, \$2,096,113.50.



KDOT District 5 (South Central)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$825,000	KA-4340-01	K-96	Preservation	SG	SC	K-96 in Sedgwick County (FY 2016 1R Project) (surfacing)	Jun-16	Jun-16	Aug-16	May-16	May-16	May-16	Appears to be included in KA-4341, announced as let May 25, 2016: 87 KA 4341 01 - K-15, northbound and southbound from the south end of the KTA bridge to just south of 71st Street south/west Meadowlark Boulevard junction in Derby and K-96, eastbound and westbound from Greenwich to U.S. 54, pavement patching, 9.2 miles, R A Knapp Construction Inc., Kansas City, KS, \$2,096,113.50.
\$4,532,000	KA-4342-01	I-235	Preservation	SG	SC	I-235 in Sedgwick County (FY 2016 1R Project)	Jun-16	Jun-16	Aug-16	May-16	May-16	May-16	Appears to be included in KA-4344-01, announced as let May 25, 2016: 87 KA-4344-01, I-235, northbound and southbound, the entire route including most ramps and U.S. 54 eastbound and westbound at various locations, pavement patching, 23.7 miles, Diamond Surface Inc., Rogers, MN, \$5,224,655.46.
\$853,000	KA-4343-01	US-54	Preservation	SG	SC	US-54 in Sedgwick County (FY 2016 1R Project)	Jun-16	Jun-16	Aug-16	May-16	May-16	May-16	Appears to be included in KA-4344-01, announced as let May 25, 2016: 87 KA-4344-01, I-235, northbound and southbound, the entire route including most ramps and U.S. 54 eastbound and westbound at various locations, pavement patching, 23.7 miles, Diamond Surface Inc., Rogers, MN, \$5,224,655.46.
\$1,186,000	KA-3107-01	US-81	Preservation	SU	SC	Bridge replacement in Sumner County	Jun-16	Jun-16	Jul-16	Apr-16	Apr-16	Apr-16	Announced as approved on April 20, 2016, letting: Sumner - 81-96 KA-3107-01 – U.S. 81, bridge #042 (Fall Creek Drainage) located 0.24 mile east of the U.S.81/K-49 junction, bridge replacement, B & B Bridge Company LLC, St. Paul, KS, \$796,769.13.
\$1,397,000	KA-3356-01	US-81	Preservation	SU	SC	Culvert replacement in Sumner County	Apr-17	Apr-17	Apr-17	Feb-17	Feb-17	Feb-17	
\$2,025,000	KA-3804-01	K-49	Preservation	SU	SC	Surfacing in Sumner County	Apr-16	Apr-16	Apr-16	Dec-14	Dec-14	Dec-14	Appears to be included in KA-4063-01, announced as approved at the December 17, 2014, letting: 96 KA-4063-01 - K-49, from the K-49/U.S. 81 junction in Caldwell north to U.S. 160/K-49; U.S. 160, from west county line to the west city limits of Wellington; milling and overlay, 38.8 miles, APAC Kansas Inc Shears Division, Hutchinson, KS, \$5,372,349.66.
\$3,709,000	KA-3822-01	US-160	Preservation	SU	SC	Surfacing in Sumner County	Apr-16	Apr-16	Apr-16	Dec-14	Dec-14	Dec-14	Appears to be included in KA-4063-01, announced as approved at the December 17, 2014, letting: 96 KA-4063-01 - K-49, from the K-49/U.S. 81 junction in Caldwell north to U.S. 160/K-49; U.S. 160, from west county line to the west city limits of Wellington; milling and overlay, 38.8 miles, APAC Kansas Inc Shears Division, Hutchinson, KS, \$5,372,349.66.

KDOT District 5 (South Central)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$760,000	KA-3824-01	US-166	Preservation	SU	SC	Surfacing in Sumner County	Aug-15	Aug-15	Aug-15	Dec-14	Dec-14	Dec-14	Appears to be included in KA-4096-01, announced as approved at the December 17, 2014, letting: 106 KA-4096-01- U.S. 166, from west county line to RS-646 (West End River Bridge); U.S. 166, from beginning ACto east county line (RS-646); U.S. 177, from Kansas/Oklahoma state line to U.S. 81/U.S. 177, milling and overlay, 13.3 miles, APAC Kansas Inc Shears Division, Hutchinson, KS, \$1,830,159.99.
\$1,223,000	KA-3886-01	K-49	Preservation	SU	SC	Bridge replacement in Sumner County on K-49		Nov-16	Nov-16		Sep-16	Sep-16	
\$918,000	KA-4208-01	K-55	Preservation	SU	SC	Surfacing in Sumner County	Mar-16	Mar-16	Mar-16	Sep-15	Sep-15	Sep-15	Appears to be included in KA-4207-01, announced as approved at the September 23, 2015, letting: 55-106 KA-4207-01 - K-55; from the U.S. 81 /K-55 junction, east to the Sumner/Cowley county line, and from the Cowley/Sumner county line, east to the K-55/K-15 junction, overlay, 12.0 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$1,237,284.23. Also appears to include KA-4209-01.

KLRD, 8/31/16

**Blue:** future projects to let (from September 2016 on).

**Green:** projects that appear to have been let under a different contract number.

**Red:** projects that have not yet let (August 2016 and back).

**Yellow** start and letting dates indicate changes of 2 months or more into the future.

**Orange** start and letting dates indicate changes of 2 months or more earlier than formerly anticipated.

Project information obtained from the T-WORKS project website on 4/20/16, 6/17-20/16, and 8/29-30/16.

Letting information obtained from KDOT news releases.

KDOT District 6 (Southwest)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
							as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$1,419,000	KA-4278-01	US-83	Expansion	FI	SW	US-83 road improvements in Garden City	Apr-16	Jul-16	Jul-16	Apr-16	Jul-16	Aug-16	
\$45,329,000	KA-2384-01	US-50	Expansion	FO	SW	Construct 4-Lane expressway on US-50 in Ford County	Apr-18	TBD	TBD	Feb-18	TBD	TBD	Announced as delayed, April 2016; announcement lists construction cost of \$37,000,000
\$38,413,000	KA-2383-01	US-50	Expansion	GY	SW	Roadway reconstruction in Gray County	Apr-18	TBD	TBD	Feb-18	TBD	TBD	Announced as delayed, April 2016; announcement lists construction cost of \$32,000,000
\$32,431,000	KA-1008-05	US-83	Expansion	HS	SW	2-Lane pavement reconstruct on US-83 in Haskell County	Apr-16	Apr-16	Apr-16	Jan-16	Jan-16	Jan-16	Announced as approved on January 20, 2016, letting: Haskell - 83-41 KA-1008-05 - U.S. 83, from 1.75 miles south of U.S. 83/U.S.160/K-144 junction, north to 4.5 miles north of U.S. 83/U.S. 160/K-144 junction, grading and surfacing, 6.2 miles, Venture Corporation, Great Bend, KS, \$22,307,875.22.
\$23,915,000	KA-2385-01	US-54	Expansion	SW	SW	Construct 4-Lane on US-54 in Seward County	Mar-18	TBD	TBD	Jan-18	TBD	TBD	Announced as delayed, April 2016; announcement lists construction cost of \$17,800,000
\$20,053,000	KA-2385-02	US-54	Expansion	SW	SW	Construct 4-Lane on US-54 in Seward County	Mar-16	Mar-16	Mar-16	Jan-16	Jan-16	Jan-16	Announced as approved on February 17, 2016 (from the January 20 letting): Seward - 54-88 KA-2385-02 - U.S. 54, from 0.5 mile southwest of U.S. 54/County Road O intersection northeast to 0.11 mile southwest of U.S. 54/R Park Road intersection, grading and surfacing, 3.6 miles, Michels Corporation, Brownsville, WI, \$14,648,936.72.
\$31,700,000	KA-2385-03	US-54	Expansion	SW	SW	Construct 4-Lane on US-54 in Seward County	Mar-18	TBD	TBD	Jan-18	TBD	TBD	Announced as delayed, April 2016; announcement lists construction cost of \$26,550,000
\$1,524,000	KA-2621-01	K-156	Local Roads	FI	SW	Reconstruction and widening in Garden City	Jul-16	Aug-16	Oct-16	Jun-16	Jul-16	Sep-16	
\$749,000	TE-0385-01		Local Roads	FI	SW	Ped/bike path in Garden City	Oct-15	Oct-15	Oct-15	Sep-15	Oct-15	Oct-15	
\$1,204,000	U-0154-01	K-156	Local Roads	FI	SW	Road improvements in Garden City	Aug-16	Aug-16	Nov-16	Jun-16	Jul-16	Sep-16	
\$751,000	U-0926-01	K-156	Local Roads	FI	SW	Road improvements in Garden City	Apr-17	Apr-17	Apr-17	Mar-17	Mar-17	Mar-17	
\$1,169,000	KA-4047-01	US-50	Local Roads	FO	SW	Intersection reconstruction in Dodge City	Feb-17	Feb-17	Feb-17	Jan-17	Jan-17	Jan-17	
\$534,000	TE-0384-01		Local Roads	FO	SW	Ped/bike path in the city of Dodge City	Jan-16	Jan-16	Jan-16	Aug-15	Aug-15	Aug-15	Announced as approved on September 23, 2015 (from August 19 letting): Ford - 29 TE-0384-01 - Pedestrian bike path connecting to existing trail at Soule and Manor Drive continuing through Chilton Park, then west on Comanche to 14th Avenue, pedestrian & bicycle paths, Bryant & Bryant Construction Inc., Halstead, KS, \$458,076.75.
\$796,000	KA-3553-01	US-50	Local Roads	GY	SW	Reconstruction in the city of Cimarron	Dec-15	Dec-15	Dec-15	Nov-15	Nov-15	Nov-15	Announced as approved on December 16, 2015 (from the November 18 letting): Gray - 50-35 KA-3553-01 - U.S.50, from Ash Street to Cedar Street, milling and overlay, 0.1 mile, J-A-G Construction Company, Dodge City, KS, \$642,913.70.
\$620,000	KA-4056-01	US-56	Local Roads	MT	SW	Reconstruction in the city of Elkhart	Dec-16	Jul-17	Jul-17	Nov-16	Jun-17	Jun-17	

KDOT District 6 (Southwest)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$818,000	KA-3055-01	US-283	Local Roads	NS	SW	Reconstruction in Ness City	Oct-15	Jan-16	Jan-16	Sep-15	Sep-15	Sep-15	Announced as approved on October 21, 2015 (from the September 23 letting): Ness - 283-68 KA-3055-01 – U.S. 283, from Chestnut approximately 300 feet north of Cedar Street, grade and surfacing, 0.2 mile, Bryant & Bryant Construction Inc., Halstead, KS, \$678,630.60.
\$1,042,000	KA-4049-01	K-4	Local Roads	NS	SW	Reconstruction in the city of Brownell	Nov-17	Nov-17	Nov-17	Oct-17	Oct-17	Oct-17	
\$1,090,000	KA-4257-01	K-96	Local Roads	NS	SW	Storm Sewer improvement in Ness City	Mar-18	Mar-18	Mar-18	Feb-18	Feb-18	Feb-18	
\$894,000	U-0114-01	K-96	Local Roads	NS	SW	Road improvements in Ness City	Nov-16	Nov-16	Nov-16	Sep-16	Sep-16	Sep-16	
\$2,109,000	KA-3054-01	US-54	Local Roads	SW	SW	Intersection improvements in Liberal	Jul-16	Oct-16	Jan-17	Jun-16	Sep-16	Dec-16	
\$3,375,000	KA-0004-01	US-160	Modernization	CA	SW	Road improvements on US-160 in Clark County	Jul-15	Jul-15	Jul-15	Feb-15	Feb-15	Feb-15	Announced as approved on February 18, 2015, letting: Clark - 160-13 KA-0004-01 – U.S. 160 from 0.5 mile west of the U.S. 160/U.S. 183/K-34 junction to 0.75 mile east of U.S. 160/U.S. 183/K-34, 6 miles east of Ashland, grading and surfacing, 1.3 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$2,659,819.30.
\$1,504,000	KA-3688-01	US-160	Preservation	CA	SW	Surfacing in Clark County	Mar-16	Mar-16	Mar-16	Feb-15	Feb-15	Feb-15	Announced as approved on February 18, 2015, letting: Clark - 160-13 KA-3688-01 – U.S. 160, from the east edge wearing surface of bridge #010 (West Branch Bear Creek) east to the Clark/Comanche county line, milling and overlay, 12.0 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$1,433,123.10.
\$1,539,000	KA-3701-01	US-160	Preservation	CA	SW	Surfacing in Clark County	Aug-16	Aug-16	Aug-16	Nov-14	Nov-14	Nov-14	Appears to be included in KA-3981-01, announced as approved at the November 19, 2014, letting: 13 KA-3981-01- U.S. 283, from the Kansas/Oklahoma state line north to the south junction of U.S. 283/U.S.160; U.S.160, from the south junction of U.S.160/U.S. 283, east to Kentucky Street in Ashland, milling and overlay, 24.8 miles, J & R Sand Company Inc., Liberal, KS, \$1,926,547.68. also appears to include KA-3700-01
\$1,514,000	KA-4203-01	US-283	Preservation	CA	SW	Surfacing in Clark County	Mar-16	May-16	May-16	Sep-15	Sep-15	Sep-15	Announced as approved on September 23, 2015, letting: Clark - 283-13 KA-4203-01 - U.S. 283, from the north junction of U.S. 283/U.S. 160, north to the railroad track at Minneola, milling and overlay, 11.6 miles, Venture Corporation, Great Bend, KS, \$1,436,502.88.
\$4,268,000	KA-3251-01	US-50	Preservation	FI	SW	Roadway reconstruction in Finney County	Jan-17	Jan-17	Jan-17	Dec-16	Dec-16	Dec-16	
\$1,585,000	KA-4315-01	K-23	Preservation	FI	SW	K-23 in Finney County (FY 2016 1R Project)	Jun-16	Apr-17	Apr-17	May-16	Aug-16	Aug-16	Appears to be included in KA-4314-01, approved at the August 17, 2016, letting: 23 106 KA 4314 01 – K-23; from the west K 23/K 156 junction north to the Finney/Lane county line, from the Lane/Finney county line north to the east K- 23/K- 4 junction and from the west K-23/K-4 junction north to the Lane/Gove county line (There will be no work on K-4), overlay, 44.2 miles, Bettis Asphalt & Construction Inc., Topeka, KS, \$3,225,168.13.



KDOT District 6 (Southwest)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$1,485,000	KA-4393-01	US-83	Preservation	FI	SW	US-83 in Finney County (FY 2016 1R Project)			Apr-17			Sep-16	
\$2,555,000	KA-3686-01	US-400	Preservation	FO	SW	Surfacing in Ford County	Apr-16	Apr-16	Apr-16	Nov-14	Nov-14	Nov-14	Appears to be included in 29 KA-3983-01, announced as let November 9, 2014: 29 KA-3983-01 - U.S. 400, from the U.S. 400/RS-251 junction southeast to the Ford/Kiowa county line; K-34, from the west junction of U.S. 54/K-34 northwest to the U.S. 400/K-34 junction, recycle and overlay, 16.4 miles, Venture Corporation, Great Bend, KS, \$3,009,849.18.
\$651,000	KA-3687-01	K-34	Preservation	FO	SW	Surfacing in Ford County	Aug-16	Apr-16	Apr-16	Nov-14	Nov-14	Nov-14	Appears to be included in 29 KA-3983-01, announced as let November 9, 2014: 29 KA-3983-01 - U.S. 400, from the U.S. 400/RS-251 junction southeast to the Ford/Kiowa county line; K-34, from the west junction of U.S. 54/K-34 northwest to the U.S. 400/K-34 junction, recycle and overlay, 16.4 miles, Venture Corporation, Great Bend, KS, \$3,009,849.18.
\$763,000	KA-3860-01	US-400	Preservation	FO	SW	Bridge repair in Ford County	Mar-17	Apr-17	Apr-17	Jul-16	Jan-17	Jan-17	
\$786,000	KA-4238-01	US-400	Preservation	FO	SW	Repair on US-400 in Ford County (FY 2016 1R Project)	Mar-16	Mar-16	Mar-16	Feb-16	Feb-16	Feb-16	Announced as approved on February 17, 2016, letting: Ford - 400-29 KA-4238-01 - U.S. 400, from the end of the concrete pavement, southeast to Ford/Ensign Road (north of Ford), slurry seal, 14.5 miles, Vance Brothers Inc., Kansas City, MO, \$750,856.22.
\$3,756,000	KA-4453-01	US-50	Preservation	FO	SW	US-50 in Ford County (FY 2016 1R Project)			Apr-17			Oct-16	
\$650,000	KA-3689-01	US-160	Preservation	GT	SW	Surfacing in Grant County	Aug-16	May-16	May-16	Oct-14	Oct-14	Oct-14	Appears to be included in KA-4014-01, announced as approved at the October 22, 2014, letting: 160-106 KA-4014-01- U.S.160; from the Grant/Stanton county line east to the west city limits of Ulysses; from the north junction of U.S. 160/K-27 east to the Stanton/Grant county line, milling and overlay, 21.4 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$2,770,461.42.
\$504,000	KA-3691-01	K-190	Preservation	GT	SW	Surfacing in Grant County	Sep-15	Sep-15	Sep-15	Oct-14	Oct-14	Oct-14	Appears to be included in KA-4028-01, announced as approved at the October 22, 2014, letting: 190-106 KA-4028-01- K-190; from U.S. 160/K-190 south and east to the Grant/Haskell county line; from the Haskell/Grant county line east to the west U.S. 56 junction at Satanta, overlay, 12.3 miles, J & R Sand Company Inc., Liberal, KS, \$1,084,350.50.
\$3,335,000	KA-2218-01	US-56	Preservation	GY	SW	Pavement replacement in Gray County	Jun-16	Jun-16	Jul-16	May-16	May-16	May-16	Announced as let on May 25, 2016: 56 35 KA 2218 01 - U.S. 56 from west city limits of Copeland, east to the east city limits of Copeland, pavement reconstruction, 0.6 mile, Smoky Hill LLC, Salina, KS, \$2,743,339.51.
\$565,000	KA-3995-01	K-23	Preservation	GY	SW	Bridge repair in Gray County	Mar-17	Mar-17	Mar-17	Jan-17	Jan-17	Jan-17	

KDOT District 6 (Southwest)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$3,517,000	KA-4317-01	US-50	Preservation	GY	SW	US-50 in Gray County (FY 2016 1R Project)	Jun-16	Apr-17	Apr-17	May-16	Aug-16	Aug-16	Announced as approved at the August 17, 2016, letting: 50 35 KA 4317 01 – U.S. 50, from the Gray/Finney county line east to the west Cimarron city limits, milling and overlay, 18.1 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$2,531,080.52.
\$1,711,000	KA-4402-01	K-144	Preservation	GY	SW	Part fo Host 144-106 KA-4403-01 (FY 2016 1R Project)			Apr-17			Oct-16	
\$2,306,000	KA-4446-01	US-56	Preservation	GY	SW	US-56 in Gray County (FY 2016 1R Project)			Apr-17			Oct-16	
\$1,321,000	KA-4454-01	US-50	Preservation	GY	SW	US-50 in Gray County (FY 2016 1R Project)			Apr-17			Oct-16	
\$1,830,000	KA-4443-01	US-283	Preservation	HG	SW	US-283 in Hodgeman County (FY 2016 1R Project)			Apr-17			Oct-16	
\$2,882,000	KA-3680-01	US-50	Preservation	HM	SW	Surfacing in Hamilton County	Jul-16	Jul-16	Jun-16	Oct-14	Oct-14	Oct-14	Announced as approved on October 22, 2014, letting: Hamilton -50-38 KA-3680-01 - U.S. 50, from the Kansas/Colorado state line east to the east city limits of Syracuse, milling and overlay, 17.2 miles, J & R Sand Company Inc., Liberal, KS, \$2,808,261.13.
\$515,000	KA-4269-01	K-27	Preservation	HM	SW	Repair on K-27 in Hamilton County (FY 2016 1R Project)	Apr-16	Jun-16	Jun-16	Mar-16	Mar-16	Mar-16	Appears to be included in KA-4270-01, announced as approved at the March 23, 2016, letting: 27-106 KA-4270-01 - K-27, beginning at the south U.S. 160/K-27 junction north to the Stanton/Hamilton county line and K-27, beginning at the Stanton/Hamilton county line north to the south city limits of Syracuse, sealing, 28.2 miles, Mid America Road Builders Inc., Platte City, MO, \$730,067.80. KA-4270-01 also appears to include KA-4268-01
\$3,555,000	KA-4392-01	K-27	Preservation	HM	SW	K-27 in Hamilton County (FY 2016 1R Project)			Apr-17			Sep-16	
\$5,795,000	KA-1008-07	US-83	Preservation	HS	SW	US-83/US-56 intersection in Haskell County	Apr-16	Apr-16	Apr-16	Jun-15	Jun-15	Jun-15	Announced as approved on June 17, 2015, letting: Haskell - 83-41 KA-1008-07 – U.S. 83/U.S. 56 intersection near City of Sublette, grading and surfacing, 0.3 mile, Smoky Hill LLC, Salina, KS, \$4,329,978.89.
\$3,439,000	KA-3681-01	US-83	Preservation	HS	SW	Surfacing in Haskell County	Apr-16	Jun-16	Jun-16	Oct-14	Oct-14	Oct-14	Appears to be included in KA-4032-01, announced as approved at the October 22, 2014, letting: 83-106 KA-4032-01 -U.S. 83; from the Haskell/Seward county line north to 0.2 mile north of the U.S. 83/U.S. 160/K-144 junction; from the south junction of U.S. 83/U.S. 160 north to the Seward/Haskell county line, recycle and overlay, 20.2 miles, J & R Sand Company Inc., Liberal, KS, \$5,917,815.76.
\$533,000	KA-3692-01	K-190	Preservation	HS	SW	Surfacing in Haskell County	Sep-15	Sep-15	Sep-15	Oct-14	Oct-14	Oct-14	Appears to be included in KA-4028-01, announced as approved at the October 22, 2014, letting: 190-106 KA-4028-01- K-190; from U.S. 160/K-190 south and east to the Grant/Haskell county line; from the Haskell/Grant county line east to the west U.S. 56 junction at Satanta, overlay, 12.3 miles, J & R Sand Company Inc., Liberal, KS, \$1,084,350.50.

KDOT District 6 (Southwest)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$1,316,000	KA-4201-01	US-83	Preservation	HS	SW	Surfacing in Haskell County	Apr-16	Apr-16	Apr-16	Sep-15	Sep-15	Sep-15	Announced as approved on September 23, 2015, letting: Haskell - 83-41 KA-4201-01 - U.S. 83, from 0.2 mile north of the U.S. 83/U.S. 160/K-144 junction, north to the Haskell/Finney county line, milling and overlay, 11.8 miles, J & R Sand Company Inc., Liberal, KS, \$1,282,245.08.
\$1,211,000	KA-4401-01	K-144	Preservation	HS	SW	Part fo Host 144-106 KA-4403-01 (FY 2016 1R Project)			Apr-17			Oct-16	
\$2,103,000	KA-3272-01	US-50	Preservation	KE	SW	Roadway improvements in Kearny County	Apr-16	Apr-16	Jun-16	Mar-16	Mar-16	Mar-16	Announced as approved on March 23, 2016, letting: Kearny - 50-47 KA-3272-01 - U.S. 50, from the west city limits of Lakin to the east city limits of Lakin, pavement reconstruction, 1.0 mile, Smoky Hill LLC, Salina, KS, \$1,804,219.15.
\$2,360,000	KA-4394-01	US-54	Preservation	KW	SW	US-54 in Kiowa County (FY 2016 1R Project)			Apr-17			Nov-16	
\$3,013,000	KA-4316-01	K-23	Preservation	LE	SW	K-23 in Lane County (FY 2016 1R Project)	Jun-16	Apr-17	Apr-17	May-16	Aug-16	Aug-16	Appears to be included in KA-4314-01, approved at the August 17, 2016, letting: 23 106 KA 4314 01 – K-23; from the west K 23/K 156 junction north to the Finney/Lane county line, from the Lane/Finney county line north to the east K- 23/K- 4 junction and from the west K-23/K-4 junction north to the Lane/Gove county line (There will be no work on K-4), overlay, 44.2 miles, Bettis Asphalt & Construction Inc., Topeka, KS, \$3,225,168.13.
\$1,134,000	KA-3111-01	K-23	Preservation	ME	SW	Bridge replacement in Meade County	Mar-16	May-16	May-16	Oct-15	Oct-15	Oct-15	Announced as approved on October 21, 2015, letting: Meade - 23- 60 KA-3111-01 – Bridge #023 (Crooked Creek Drainage) on K-23 located 0.75 mile north of the US-54/K-23 junction, bridge replacement, Klaver Construction Company Inc., Kingman, KS, \$935,174.13.
\$2,337,000	KA-4011-01	US-160	Preservation	ME	SW	Bridge replacement in Meade County	Jun-16	Sep-16	Sep-16	Mar-16	Mar-16	Mar-16	Announced as approved on March 23, 2016, letting: Meade - 160-60 KA-4011-01 - U.S. 160, bridge #014 (Gyp Creek) located 11.07 miles east of the U.S. 160/U.S. 54 junction, bridge replacement, L & M Contractors Inc., Great Bend, KS, \$1,939,457.85.
\$2,780,000	KA-4391-01	K-23	Preservation	ME	SW	K-23 in Meade County (FY 2016 1R Project)			Apr-17			Aug-16	
\$1,316,000	KA-4387-01	US-56	Preservation	MT	SW	US-56 in Morton County (FY 2016 1R Project)			Apr-17			Sep-16	
\$952,000	KA-4389-01	K-27	Preservation	MT	SW	K-27 in Morton County (FY 2016 1R Project)			Apr-17			Sep-16	
\$1,779,000	KA-4444-01	US-283	Preservation	NS	SW	US-283 in Ness County (FY 2016 1R Project)			Apr-17			Oct-16	
\$625,000	KA-4388-01	K-95	Preservation	SC	SW	K-95 in Scott County (FY 2016 1R Project)			Apr-17			Sep-16	
\$1,773,000	KA-3690-01	US-160	Preservation	ST	SW	Surfacing in Stanton County	Aug-16	May-16	May-16	Oct-14	Oct-14	Oct-14	Appears to be included in KA-4014-01, announced as approved at the October 22, 2014, letting: 160-106 KA-4014-01- U.S.160; from the Grant/Stanton county line east to the west city limits of Ulysses; from the north junction of U.S. 160/K-27 east to the Stanton/Grant county line, milling and overlay, 21.4 miles, APAC Kansas Inc. Shears Division, Hutchinson, KS, \$2,770,461.42.

KDOT District 6 (Southwest)

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	Announcements
\$3,355,000	KA-2219-01	K-51	Preservation	SV	SW	Pavement replacement in Stevens County	Mar-17	Mar-17	Mar-17	Sep-16	Sep-16	Sep-16	
\$1,090,000	KA-4390-01	K-25	Preservation	SV	SW	K-25 in Stevens County (FY 2016 1R Project)			Apr-17			Sep-16	
\$2,776,000	KA-3682-01	US-83	Preservation	SW	SW	Surfacing in Seward County	Apr-16	Jun-16	Jun-16	Oct-14	Oct-14	Oct-14	Appears to be included in KA-4032-01, announced as approved at the October 22, 2014, letting: 83-106 KA-4032-01 -U.S. 83; from the Haskell/Seward county line north to 0.2 mile north of the U.S. 83/U.S. 160/K-144 junction; from the south junction of U.S. 83/U.S. 160 north to the Seward/Haskell county line, recycle and overlay, 20.2 miles, J & R Sand Company Inc., Liberal, KS, \$5,917,815.76.
\$1,469,000	KA-4202-01	US-160	Preservation	SW	SW	Surfacing in Seward County	May-16	May-16	May-16	Sep-15	Sep-15	Sep-15	Announced as approved on September 23, 2015, letting: Seward - 160-88 KA-4202-01 - U.S. 160, from the U.S. 160/U.S. 83 junction, east to the Seward/Meade county line, milling and overlay, 12.9 miles, J & R Sand Company Inc., Liberal, KS, \$1,472,991.44.
\$6,854,000	KA-3274-01	K-96	Preservation	WH	SW	Surfacing in Wichita County	Mar-19	Mar-19	Mar-19	Oct-18	Oct-18	Oct-18	

KLRD, 8/31/16

**Blue:** future projects to let (from September 2016 on).

**Green:** projects that appear to have been let under a different contract number.

**Red:** projects that have not yet let (August 2016 and back).

**Yellow** start and letting dates indicate changes of 2 months or more into the future.

**Orange** start and letting dates indicate changes of 2 months or more earlier than formerly anticipated.

Project information obtained from the T-WORKS project website on 4/20/16, 6/17-20/16, and 8/29-30/16.

Letting information obtained from KDOT news releases.



Region Unspecified

Total Cost (as of 8/29/16)	Project Number	Route	Type	County	KDOT Region	Description	Start Date (July 2015 or later)			Anticipated Letting Date			Announcements
							as of April 2016	as of 6/17/16	as of 8/29/16	as of April 2016	as of 6/17/16	as of 8/29/16	
\$791,000	KA-4001-01		Expansion			Rural travel times	May-16	Jul-16	Jul-16	Mar-16	Mar-16	Mar-16	Announced as approved on March 23, 2016, letting: Statewide – 35-106 KA-4001-01 - I-35, detector installation for rural travel times along interstate, intelligent transportation system, Phillips Southern Electric Company Inc., Wichita, KS, \$605,795.00.
\$700,000	KA-4089-01		Local Roads			Fracture Critical Bridge Inspection Program		TBD	TBD		Dec-17	Dec-17	
\$1,451,000	TE-0402-02		Local Roads			Ped/bike path - Flint Hills Nature Trail	Oct-15	Oct-15	Oct-15	Sep-15	Oct-15	Oct-15	
\$2,675,000	TE-0402-03		Local Roads			Ped/bike path - Flint Hills Nature Trail	Jan-16	Jan-16	Jan-16	Dec-15	Jan-16	Jan-16	
\$3,961,000	TE-0402-04		Local Roads			Ped/bike path - Flint Hills Nature Trail	Jan-17	Jan-17	Jan-17	Dec-16	Dec-16	Dec-16	
\$1,055,000	KA-3917-01		Modernization			Implementation of the Kansas Byways Interpretive Plan	Aug-16	May-17	May-17	Jun-16	Apr-17	Apr-17	

KLRD, 8/31/16

**Blue:** future projects to let (from September 2016 on).

**Green:** projects that appear to have been let under a different contract number.

**Red:** projects that have not yet let (August 2016 and back).

**Yellow** start and letting dates indicate changes of 2 months or more into the future.

**Orange** start and letting dates indicate changes of 2 months or more earlier than formerly anticipated.

Project information obtained from the T-WORKS project website on 4/20/16, 6/17-20/16, and 8/29-30/16.

Letting information obtained from KDOT news releases.